S
625.704
H3fe
Jan.4,1983

PLEASE RETURN

Montana State Library
3 0864 1006 6525 9
STATE DOCUMENTS COLLECTION

JAN 10 1983
MONTANA

MONTANA

DEPARTMENT OF HIGHWAYS



FIELD ENGINEERING AND CONSTRUCTION PROGRESS REPORT

ISSUED THE FIRST MONDAY OF THE MONTH

JANUARY 4, 1983

DOMINION OF CANADA
ALBERTA
SASKATCHEWAN
BRITISH COLUMBIA
LINCOLN
FLATHEAD
SANDERS
MINERAL
MISSOULA
GLACIER
TOOLE
LIBERTY
HILL
BLAINE
PHILLIPS
VALLEY
DANIELS
SHERIDAN
ROOSEVELT
PONDERA
TETON
CHOUTEAU
RICHLAND
McCONE
DAWSON
LEWIS AND CLARK
CASCADE
JUDITH BASIN
FERGUS
PETROLEUM
GARFIELD
PRAIRIE
WIBAUX
MEAGHER
WHEATLAND
MUSSELL
GOLDEN VALLEY
SHELL
TREASURE
ROSEBUD
CUSTER
FALLON
GRANITE
POWELL
RAVALLI
DEER LODGE
JEFFERSON
BROADWATER
GALLATIN
SWEET GRASS
STILLWATER
YELLOWSTONE
POWDER
CARTER
SILVER BOW
BEAVERHEAD
MADISON
PARK
BIG HORN
RIVER
CARBON
WYOMING
NORTH DAKOTA
SOUTH DAKOTA
YELLOWSTONE NATIONAL PARK
DIVISION CONSTRUCTION SECTIONS
LEGEND
BILLINGS DIVISION HEADQUARTERS
DIVISION CONSTRUCTION SECTION BOUNDARY
MONTANA
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND RESEARCH BUREAU
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

MISSOULA DISTRICT

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
West Reserve Drive RS 548-1(1)0	G, G.S., PMS 1.7 Miles	Plans to Checker	9	80	April 1983
Thompson Falls - N.W. FR 6-1(8)29	PMS Overlay 16.8 Miles	Final P.I.H.	0	65	May 1983
Superior - E. & W. IR 90-1(98)43	PMS Overlay 19.7 Miles	Prelim. P.I.H.	28	2	June 1983
Perma Canyon RS 382-1(1)	G, G.S., PMS #. 2.8 Miles	Prelim. P.I.H.	132	15	Oct. 1983
Moiese - South RS 212-2(1)3	G, G.S. PMS 4.7 Miles	Final P.I.H.	64	37	Dec. 1983
Elmo - Rollins F 5-2(5)	G, G.S., PMS, Struct 5.9 Miles	Plans to Checker	81	86	June 1984
Dayton - Lake Mary Ronan RS 352-1(1)	G, G.S. PMS 1.2 Miles	Plans to Checked	0	85	June 1984
Plains - West F 6-1(18)68	PMS Overlay 7.0 Miles	Prelim. P.I.H.	0	0	June 1984
Mullan Road RS 263-1(4)	G, G.S. PMS 4.7 Miles	Final P.I.H	0	33	Nov. 1985
Flathead County Line - S. F 5-2(3)86	G, G.S. PMS 7.7 Miles	Final P.I.H.	0	40	Jan. 1987
Dixon - North RS 212-1(1)0	G, G.S. PMS 3.2 Miles	Planning Report	0	0	July 1987
- - - - - - - -	- - - - - - - -				
- - - - - - - -	- - - - - - - -				
- - - - - - - -	- - - - - - - -				
- - - - - - - -	- - - - - - - -				

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

RECEIVED
JAN 03 1983
CONSTRUCTION BUREAU

CRM/BHB/sw/221D

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: I-IG 90-1(61)27,U-7
CONTRACT AMOUNT: $ 2,911,556.01
PROJ. NAME: St. Regis - E&W
CONTRACTOR: Cap Const. Co.
LENGTH: 0.10 Mile
FROM (town): Billings, MT.
COUNTY: Mineral
AWARD DATE: 11/30/82
CONTRACT TIME: 200 WD
DATE WORK STARTED: 12/14/82
ORDER TO PROCEED DATE: 4/18/83
PROBABLE COMPLETION DATE: 10/11/83
% COMPLETE: 2
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 0
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 16
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Silvey
TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: St. Regis, MT.

GENERAL: Cap Construction - R-2 Ramp, St. Regis River, Pier 2 cofferdam driven to grade and 80% excavated. WB Str. Pier 2, rings have been set and 60% of the sheets have been stabbed, 20% of the excavation has been removed, St. Regis Int. Sta. 630, Bents No. 2 & No. 3 excavation has been removed to grade and test pile has been driven. Riverside Contracting, Inc. - Clearing work was started on Dec. 14th and pioneering was started on Dec. 17th. Progress is slow due to sliver type cuts. Work was suspended 12/27/82 due to low temperatures. Const. Staking is 70% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: I 90-1(57)39.U-1
PROJ. NAME: Sloway-Superior
LENGTH: 1092 Ft.
COUNTY: Mineral
CONTRACT TIME: 410 W.D.
ORDER TO PROCEED DATE: 10/26/79
% COMPLETE: 100
% TIME USED: NA
NO. MEN EMPLOYED: NA
ACTUAL COMPLETION DATE: 8/25/82

CONTRACT AMOUNT: $ 6,532,574.74
CONTRACTOR: Sletten Const. Co.
FROM (town): Great Falls
AWARD DATE: 10/2/79
DATE WORK STARTED: 10/26/79
~~PROBABLE~~ COMPLETION DATE: 8/25/82
NO. DAYS WORKED PER WEEK: NA
NO. SHIFTS PER DAY: NA
NO. HOURS PER SHIFT: NA

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8/25/82

EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: William Marrt
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 549-6491
ADDRESS: P.O. Box 7039
Missoula

GENERAL: A Change Order has been prepared to cover a price reduction for Structural Steel and has been sent to the contractor for signature.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-1-83

PROJECT NO.: I 90-1(577)39 W-4
CONTRACT AMOUNT: $ 7,299,746.44
PROJ. NAME: SLOWAY - SUPERIOR
CONTRACTOR: PETER KIEWIT SONS CO.
LENGTH: 8.1 MILES
FROM (town): SHERIDAN, WY
COUNTY: MINERAL
AWARD DATE: 9-21-82
CONTRACT TIME: 200 W.D.
DATE WORK STARTED: 11-2-82
ORDER TO PROCEED DATE: 10-20-82
PROBABLE COMPLETION DATE: 7-84
% COMPLETE: 6
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 7
NO. SHIFTS PER DAY: 2
NO. MEN EMPLOYED: 40
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. TAHINA
TELEPHONE: 822-4810
NO. OF ENG. PERSONNEL EMPLOYED: 8
ADDRESS: DEPT. OF HWYS - P.O. 149 SUPERIOR, MONT.

GENERAL: CONSTRUCTION STAKING IS IN PROGRESS. 100% OF ℄ IS RUN & FLAGGED. BENCHMARKS ARE 100% COMPLETE. 80% OF THE PROJECT IS STAKED. ALL 3 NARROW BRIDGES ARE CROSS SECTIONED.

THE CONTRACTOR IS WORKING 2-8 HOURS SHIFTS EXCAVATING IN THE "W" LINE, "D" RAMPS AND NARROW AT STA. 1090±. EMBANKMENT IS BEING placed IN MAINLINE AND "D" RAMPS STA. 1075± TO 1109±.

CLEARING FROM STA. 55± TO 80± AND PICKARING THE CUT SECTION.

PLACING PIPE AT STATIONS 1023±, 1060± AND 1081±.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: IR 90-1(88)39,U-2
CONTRACT AMOUNT: $ 277,469.00
PROJ. NAME: Replacement of Exp. Jts.
CONTRACTOR: Pacemaker Industries, Inc.
LENGTH:
FROM (town): Spokane, WA
COUNTY: Mineral
AWARD DATE: March 5, 1982
CONTRACT TIME: 40 W.D.
DATE WORK STARTED:
ORDER TO PROCEED DATE: 4/12/82
PROBABLE COMPLETION DATE: July 1983
% COMPLETE: 0
NO. DAYS WORKED PER WEEK:
% TIME USED: 0
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Silvey
TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Dept. of Highways
St. Regis, Mt.

GENERAL: The contractor will begin work when weather conditions are favorable in the Spring.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-29-82

PROJECT NO.: ER90-3(57)081, V-2
PROJ. NAME: I-90 FLOOD DAMAGE REPAIR
LENGTH: ~
COUNTY: GRANITE & POWELL
CONTRACT TIME: 75 WORKING DAYS
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 328,383.15
CONTRACTOR: SWAN & SONS' CONST., INC
FROM (town): ANACONDA, MT
AWARD DATE: Nov. 30, 1982
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE:
PROJECT MANAGER: C.W. HEGMAN
NO. OF ENG. PERSONNEL EMPLOYED: ~

TELEPHONE: 549-6491
ADDRESS: DEPT. OF HIGHWAYS
MISSOULA, MT

GENERAL: Have received no information for date of Pre-Con or date when starting

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: MBP 7-1(27)13 MBP 7-1(28)168 MBP 7-1(29)49

CONTRACT AMOUNT: $ 44,390.00

PROJ. NAME: Bridge Painting

CONTRACTOR: Rainbow Painting Co.

LENGTH: NA

FROM (town): Great Falls

COUNTY: Ravalli

AWARD DATE: November 30, 1982

CONTRACT TIME: 9/1/83

DATE WORK STARTED: _____

ORDER TO PROCEED DATE: _____

PROBABLE COMPLETION DATE: _____

% COMPLETE: _____

NO. DAYS WORKED PER WEEK: _____

% TIME USED: _____

NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____

NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: _____

TELEPHONE: _____

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: _____

GENERAL: We have had no contact with the contractor.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-29-82

PROJECT NO.: F24-1(6)16
PROJ. NAME: POTOMAC EAST
LENGTH: 6.6 MILES
COUNTY: MISSOULA
CONTRACT TIME: 60 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 100 %
% TIME USED: 92 %
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 10-23-82

CONTRACT AMOUNT: $ 577,066.40
CONTRACTOR: JIM GILMAN EXCAV., INC.
FROM (town): BUTTE, MT
AWARD DATE: March 5, 1982
DATE WORK STARTED: June 8, 1982
~~PROBABLE~~ COMPLETION DATE: 10-23-82
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-29-82
EFFECTIVE OPENING DATE:

PROJECT MANAGER: C.W. HEGEMAN
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 549-6491
ADDRESS: DEPT. OF HIGHWAYS
MISSOULA, MT

GENERAL: 1-ENGR ON FINAL NOTES & SUMMARIES

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: BHF 7-2(7)95 BHM 8113(2)

PROJ. NAME: Madison St. Br. Higgins Ave. Br.

LENGTH: NA

COUNTY: Missoula

CONTRACT TIME: 90 WD

ORDER TO PROCEED DATE: 10/21/81

% COMPLETE: 44

% TIME USED: 76

NO. MEN EMPLOYED: 0

CONTRACT AMOUNT: $ 718,227.50

CONTRACTOR: Sletten Const. Co.

FROM (town): Great Falls

AWARD DATE: 9/30/81

DATE WORK STARTED: 5/25/82

PROBABLE COMPLETION DATE: 7/31/83

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Maart

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Dept. of Highways Missoula, Mt.

GENERAL: The project is shut down for the winter.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 28, 1982

PROJECT NO.: RS 267-1(3)0 & M 8115(2) CONTRACT AMOUNT: $ 297,476.90

PROJ. NAME: Rattlesnake Dr. Lincoln Rd. CONTRACTOR: American Asphalt, Inc.

LENGTH: 0.9 FROM (town): Missoula

COUNTY: Missoula AWARD DATE: 11-30-82

CONTRACT TIME: 60 W.D. DATE WORK STARTED: —

ORDER TO PROCEED DATE: _____ PROBABLE COMPLETION DATE: 7-22-83

% COMPLETE: 0 NO. DAYS WORKED PER WEEK: —

% TIME USED: 0 NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: Jim Williams TELEPHONE: 543-8327

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Box 7039
Missoula, Mont.

GENERAL: The contractor plans to start work on about Jan. 17, 1983 clearing & grubbing.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 28, 1982

PROJECT NO.: RS 263-1(3)2
PROJ. NAME: Mulan Rd. W. Mile.
LENGTH: 0.3
COUNTY: Missoula
CONTRACT TIME: 90 Days
ORDER TO PROCEED DATE: 6-14-82
% COMPLETE: 100 %
% TIME USED: 94
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 11-15-82

CONTRACT AMOUNT: $373,846.95
CONTRACTOR: Bickard Const. & Christy Constr. Co
FROM (town): Hamilton, Mt.
AWARD DATE: 5-21-82
DATE WORK STARTED: 6-14-82
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-17-82
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 543-8327
ADDRESS: Box 7039
Missoula, Montana

GENERAL: There has been very little work on the final estimate the past month. The final estimate should be submitted to the division office on about Jan. 7 1983. Two engineers are working on the final Part time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 28, 1982

PROJECT NO.: P.M.S. 4140(6)U-1
PROJ. NAME: Inlaid Thermoplastic Pavement Marking
LENGTH: N/A
COUNTY: Missoula
CONTRACT TIME: 45 W.D.
ORDER TO PROCEED DATE: 8-17-82
% COMPLETE: 0
% TIME USED: 13
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 73,840.43
CONTRACTOR: Mark Rite Lines Inc.
FROM (town): Billings
AWARD DATE: 7-27-82
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 6-10-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 543-8827
ADDRESS: Box 7039
Missoula, Mont.

GENERAL: The contractor has not started work yet. He plans to start in the Kalispell area when weather permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: MBP 8107(8) MBP 24-1(10)77

PROJ. NAME: Bridge Painting

LENGTH: NA

COUNTY: Missoula

CONTRACT TIME: 7/1/83

ORDER TO PROCEED DATE: 11/19/82

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 69,696.00

CONTRACTOR: B & L Painting

FROM (town): Missoula

AWARD DATE: 10/29/82

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Maart

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491

ADDRESS: Dept of Highways
Missoula, MT.

GENERAL: We have had no word from the contractor since the contract was awarded.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: SNP 3199-82
PROJ. NAME: Maint. Stockpiles
LENGTH: NA
COUNTY: Mineral, Missoula & Sanders
CONTRACT TIME: 90 WD.
ORDER TO PROCEED DATE: 11/19/82
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 289,900.00
CONTRACTOR: Schellinger Const. Co.
FROM (town): Columbia Falls
AWARD DATE: 10/29/82
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 5/1/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

~~PROJECT MANAGER:~~ Maint Supvr. Todd
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 549-6491
ADDRESS: Dept of Highways
Missoula, MT.

GENERAL: The contractor has applied for the Air Quality Permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: F1-1(5)15
PROJ. NAME: Troy-Libby Weigh Sta
LENGTH: NA
COUNTY: Lincoln
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 10/21/81
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9/29/82

CONTRACT AMOUNT: $ 643,453.20
CONTRACTOR: Pacemaker Industries, Inc.
FROM (town): Spokane, WA
AWARD DATE: 9/30/81
DATE WORK STARTED: 10/14/81
~~PROBABLE~~ COMPLETION DATE: ~~9/15~~/29/82
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9/29/82
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 755-5717
ADDRESS: Box 400
Kalispell, MT.

GENERAL: The Final Estimate was submitted to Helena on December 16, 1982.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: RTF 1-2(18)113
PROJ. NAME: Kalispell-West
LENGTH: Orig 6.0 mi-Rev. 8.1 Mi
COUNTY: Flathead
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 5/20/82
% COMPLETE: 100
% TIME USED: 76
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11/8/82

CONTRACT AMOUNT: $ 687,745.50
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula, MT.
AWARD DATE: 4/29/82
DATE WORK STARTED: 5/10/82
PROBABLE COMPLETION DATE: NA
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11/15/82

EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: G.P. Roat
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 755-5717
ADDRESS: Dept. of Highways
Kalispell, MT.

GENERAL: The Final Estimate was submitted to Helena on December 22, 1982.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: F 5-3(11)93
PROJ. NAME: Kalispell - South
LENGTH: 16.9
COUNTY: Lake & Flathead
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 6/14/82
% COMPLETE: 4
% TIME USED: 43
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,143,985.90
CONTRACTOR: Empire Sand & Gravel Co, Inc.
FROM (town): Billings
AWARD DATE: 5/21/82
DATE WORK STARTED: 9/7/82
PROBABLE COMPLETION DATE: 9/1/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. F. Boat
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 755-5717
ADDRESS: Dept. of Highways
Kalispell, Mt.

GENERAL: The contractor hauled & stockpiled some blend sand during this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-30-82

PROJECT NO.: F DP 5-3(12)112 & 118 2
CONTRACT AMOUNT: $1,488,097.90
PROJ. NAME: MAIN ST. 6TH TO CENTER HAL
CONTRACTOR: PACK & COMPANY INC
LENGTH: 0.4 miles
FROM (town): KALISPELL, MONT.
COUNTY: FLATHEAD
AWARD DATE: 3-5-82
CONTRACT TIME: 130 W.D.
DATE WORK STARTED: 4-1-82
ORDER TO PROCEED DATE: 4-16-82
PROBABLE COMPLETION DATE: ##
% COMPLETE: 100 %
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 77 %
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE: 11-30-82
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 12-1-82
EFFECTIVE OPENING DATE: 9-21-82
PROJECT MANAGER: E. PIEDALUE
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: KALISPELL, MONT.

GENERAL: THE FINAL ESTIMATE WILL BE SUBMITTED TO THE DISTRICT OFFICE ABOUT JANUARY 14, 1982

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal Const. Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-82

PROJECT NO.: MBPG-1(15)11 & (16)33 CONTRACT AMOUNT: $ 16,500.00

PROJ. NAME: Bull River & Beaver Cr. Br CONTRACTOR: Sun Shine Painting & Const

LENGTH: 0 FROM (town): Great Falls, Mt

COUNTY: Sanders AWARD DATE: 10-29-82

CONTRACT TIME: completed 2-1-83 DATE WORK STARTED:

ORDER TO PROCEED DATE: 11-19-82 PROBABLE COMPLETION DATE: 6-83

% COMPLETE: 0 NO. DAYS WORKED PER WEEK:

% TIME USED: 0 NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gemache TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Dept. of Highways
P.O. Box 400, Kal., Mt. 59901

GENERAL: No work will begin until May 1, 1983 and weather permitting To Bridge painting

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: MBP 6-1(17)56
CONTRACT AMOUNT: $ 20,900.00
PROJ. NAME: Thompson River Bridge
CONTRACTOR: Sunshine Painting & Const.
LENGTH: NA
FROM (town): Great Falls
COUNTY: Sanders
AWARD DATE: 12/30/82
CONTRACT TIME: 9/1/83
DATE WORK STARTED:
ORDER TO PROCEED DATE: 12/20/82
PROBABLE COMPLETION DATE: 9/1/83
% COMPLETE:
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER:
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Dept. of Highways
Kalispell, MT.

GENERAL: We have had no word from the contractor since the contract was awarded

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: RRS 206-1(3)0
PROJ. NAME: La Salle Rd. N. of Kalispell
LENGTH: 0.5 Miles
COUNTY: Flathead
CONTRACT TIME: 20 WD
ORDER TO PROCEED DATE: 9/14/82
% COMPLETE: 100
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10/15/82

CONTRACT AMOUNT: $ 79,197.90
CONTRACTOR: Swen & Sons Const. Inc.
FROM (town): Anaconda, MT.
AWARD DATE: 8/24/82
DATE WORK STARTED: 9/15/82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10/27/82

EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 755-5717
ADDRESS: Box 400
Kalispell, MT.

GENERAL: The Final Estimate was submitted to Helena on December 13, 1982.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: RS 211-1(1)0 CONTRACT AMOUNT: $ 13,987.00

PROJ. NAME: RR Crossing Round Butte Co. CONTRACTOR: Riverside Contracting Inc.

LENGTH: 0.04 Mile FROM (town): Paradise, MT.

COUNTY: Lake AWARD DATE: 8/24/82

CONTRACT TIME: 15 WD DATE WORK STARTED: 10/20/82

ORDER TO PROCEED DATE: 9/14/82 PROBABLE COMPLETION DATE: _____

% COMPLETE: 100 NO. DAYS WORKED PER WEEK: _____

% TIME USED: 68 NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: 10/22/82

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10/26/82

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: Chrisinger TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Box 400
Kalispell, MT.

GENERAL: The Final Estimate was submitted to Helena on December 14, 1982.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: SMP 1899-82
PROJ. NAME: Maint. Stockpiles
LENGTH: NA
COUNTY: Glacier, Lake & Flathead
CONTRACT TIME: 85 W.D.
ORDER TO PROCEED DATE: 11/19/82
% COMPLETE: 0
% TIME USED: 8
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $203,375.00
CONTRACTOR: Schellinger Const. Co. Inc.
FROM (town): Columbia Falls, Mt.
AWARD DATE: 10/29/82
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 4/1/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.P. Root
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 755-5717
ADDRESS: Dept. of Highways
Kalispell, Mt.

GENERAL: The contractor plans to begin work in January.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 28, 1982

PROJECT NO.: RS 508-1(4) DATE SURVEY AUTHORIZED: July 24, 1981

PROJ. NAME: Libby N/W DATE WORK STARTED: November 5, 1981

LENGTH: 10.5 Miles ESTIMATED COMPLETION DATE: Pending

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Kenneth Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

BUTTE DISTRICT

DISTRICT: BUTTE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: DEC 30, 1982

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(1)43 JACKSON NORTH	PL. MIX OVERLAY & WIDENING	Field Review	11	20%	3/1/83
M 0299(4) ANACONDA URBAN STS.	P.M.S. GRADING & DRAINAGE	Plan in Hand	19	8%	5/1/83
S 549-1(1)0 WHITEHALL SO.	GRADING, GRAVEL SURF & PL. MIX BASE	Plan in Hand	0	0	—
F 86-1(5)3 BRIDGER CANYON RD.	RECONSTRUCTION & SLIDE CORRECTION	Plan in Hand	0	50%	—
F 350-2(14)55 Gallatin Canyon Rd.	PL. MIX OVERLAY	Plan in Hand	0	0	—
F 29-1(10)43 TWIN BRIDGES-NORTH	PL. MIX OVERLAY & WIDENING	Plan in Hand	0	0	—
F 47-1(1)0 ANACONDA-WM. SPRINGS	PL. MIX OVERLAY	Plan in Hand	0	0	—
RS 205-1(1)0 THREE FORKS-BOZEMAN	PL. MIX OVERLAY & WIDENING	Plan in Hand	0	0	—
F 85-1(2)0 Jack Rabbit Lane	PL. MIX Overlay, Grading & Widening	Plan in Hand	0	0	—
RS 411-1(1)0 SPRINGHILL RD.	GRADING, Gravel Surf. + PL. MIX & Structure	Plan in Hand	0	10%	—

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

RECEIVED
JAN 03 1983
CONSTRUCTION BUREAU

CRM/BHB/sw/221D

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/30/82

PROJECT NO.: ER 8-1(7)081 U2
PROJ. NAME: AVON-ELLISTON BRIDGE
LENGTH: 0.04 MILES
COUNTY: POWELL
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 100
% TIME USED: 118
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 11/5/82

CONTRACT AMOUNT: $ 691,830.90
CONTRACTOR: BEYERS GEN. CONST., INC.
FROM (town): BUTTE, MT
AWARD DATE: 1/8/82
DATE WORK STARTED: 3/15/82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11/8/82
EFFECTIVE OPENING DATE: 10/6/82
PROJECT MANAGER: G. BUCKMAN
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 782-1797
ADDRESS: BUTTE, MT.

GENERAL: CHECKING OF FINAL DATA IS PROGRESSING IN DISTRICT OFFICE.
IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 2-5-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/30/82

PROJECT NO.: ER B-1(B)081 #2 ER B-2(B3)081

PROJ. NAME: Flood Damage Repair Garrison & MacDonald Pass

LENGTH: 8.0 Miles

COUNTY: Powell & Lewis and Clark

CONTRACT TIME: 75 W.D.

ORDER TO PROCEED DATE: 4/22/82

% COMPLETE: 75

% TIME USED: 91

NO. MEN EMPLOYED: None this Period

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Bettle

NO. OF ENG. PERSONNEL EMPLOYED: 2

CONTRACT AMOUNT: $ 221,964.00

CONTRACTOR: Skinner Enterprises

FROM (town): Helena, MT

AWARD DATE: 4/1/82

DATE WORK STARTED: 5/24/82

PROBABLE COMPLETION DATE: 6/15/83

NO. DAYS WORKED PER WEEK: None This Period

NO. SHIFTS PER DAY: " " "

NO. HOURS PER SHIFT: " " "

TELEPHONE: 494-3224 Ext. 29

ADDRESS: Box 3065
Butte, MT 59701

GENERAL: No work this period. Contractor shut-down. Engineering Personnel working on other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/30/82

PROJECT NO.: F 8-2(24)41
PROJ. NAME: ~~TRAFFIC SIGNALS~~ HELENA
LENGTH: 0.0 MILES
COUNTY: LEWIS & CLARK
CONTRACT TIME: 45 W.D.
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 100
% TIME USED: 65
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 10/19/82

CONTRACT AMOUNT: $ 50,212.00
CONTRACTOR: KIVESAY TRAFFIC MAINT., INC.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 11/6/81
DATE WORK STARTED: 9/7/82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9/29/82

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: AL REATHER
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 449-3031
ADDRESS: HELENA, MT.

GENERAL: FINAL DATA WAS SENT TO HELENA ON 12-30-82

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-1-83

PROJECT NO.: I-15-1(27)58 U-1
I-15-1(54)51 U-2

PROJ. NAME: Dillon South (South Section)

LENGTH: 5.7 Pipe OrganNorth (No. Sect.)

COUNTY: Beaverhead

CONTRACT TIME: 200 W.D.

ORDER TO PROCEED DATE: 10-1-81

% COMPLETE: 88

% TIME USED: 87

NO. MEN EMPLOYED: 15

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,316,245.38

CONTRACTOR: Beyer's General Constructors Inc.

FROM (town): Butte, MT 59702

AWARD DATE: 9-2-81

DATE WORK STARTED: 9-16-81

PROBABLE COMPLETION DATE: 5-6-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 2

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara

NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 683-6290

ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: Work consised of removing work bridges on haul road from Tash Pit No. 2, Dozers making the 50 foot berm adjacent to Rattlesnake Creek for Tash Pit No. 1. Also had 3 --Dozers, an 1 - Crane working on Tash Pit No.1. Sub-Contractor Gilman Excavating crushing Top Surf Material for Dillon South (North Section) Project. Contractor shutdown on 11-17-82 until spring. Items and Percent Complete are as follows: Grading - 98 %; Drainage - 100 %; Gravel - 97 %; Plant Mix - 88 %; Fencing - 85 %; and Seeding - 98 %.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 30, 1982

PROJECT NO.: I-15-1(27) 58 U2 & F 89-1(4)0

CONTRACT AMOUNT: $ 7,977,999.79

PROJ. NAME: Dillon South (No. Sect.) Dillon I Connection

CONTRACTOR: Beyers General Constructors

LENGTH: 3.1 mi.

FROM (town): Butte, Mt.

COUNTY: Beaverhead

AWARD DATE: 3-5-82

CONTRACT TIME: 250 W.D.

DATE WORK STARTED: 4-19-82

ORDER TO PROCEED DATE: 4-16-82

PROBABLE COMPLETION DATE: Nov. 83

% COMPLETE: 32.5

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 42.2

NO. SHIFTS PER DAY: 2 (Crusher)

NO. MEN EMPLOYED: 10±

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Flynn

TELEPHONE: 683-2078

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: Dillon, Mt.

GENERAL: All work shut down for the winter season ~~except for crushing plant [illegible]~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 30, 1982

PROJECT NO.: F 89-1(4)0 I15-1(27)58 U2

CONTRACT AMOUNT: $ 7,977,640.10

PROJ. NAME: Dillon South (N. Sect.)

CONTRACTOR: Beyers General Construction Co.

LENGTH: 3.6 miles

FROM (town): Butte, Mt.

COUNTY: Beaverhead

AWARD DATE: March 5, 1982

CONTRACT TIME: 250 working days

DATE WORK STARTED: March 26, 1982

ORDER TO PROCEED DATE: April 16,1982

PROBABLE COMPLETION DATE: October 28, 1983

% COMPLETE: 42

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 42

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 10

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. A. Weibe

TELEPHONE: 683 4447

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: P.O. Box 465
Dillon, Mt. 59725

GENERAL: Bridges

Bridges over Poindexter Slough: no work. Separation at sta. 158 + 00.00: tied and placed reinforcing steel, formed for and placed concrete at abutment #4 N.B. wall and wings. Reinforcing steel and concrete placed for columns at bent #2 N.B. Dillon Interchange at sta. 96 +96.60: all prestressed beams were set. Bridge over U.P. RR. at "A" line sta 103 + 59.50: tied and placed reinforcing steel, formed for and placed concrete at the following places: cross beam bent #2, columns and cross beam bent #3. Prestressed beams were set for all spans. Park Street Separation at sta. 290 + 02.37: no work. Project F 89-1(4)0 bridge over Blacktail Creek: test pile were driven for bents 1 and 2 (complete).

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 30, 1982

PROJECT NO.: F 89-1(4)0 I15-1(27)58 U2
CONTRACT AMOUNT: $ 2,332,787.95 (bridges)
PROJ. NAME: Dillon South (N. Sect)
CONTRACTOR: Beyers General Construction Co.
LENGTH: 3.6 miles
FROM (town): Butte, Mt.
COUNTY: Beaverhead
AWARD DATE: March 26, 1982
CONTRACT TIME: 250 working days
DATE WORK STARTED: March 26, 1982
ORDER TO PROCEED DATE: April 16, 1982
PROBABLE COMPLETION DATE: October 28, 1983
% COMPLETE: 42
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 42
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 10
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: H. A. Weibe
TELEPHONE: 683 4447
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: P.O. Box 465
Dillon, Mt. 59725

GENERAL: Bridges

Percentage complete for these items are as follows: structure excavation type 1 71%, prebore 80%, test pile 12" 66%, furnish pile 12" 70%, drive pile 12" 80%, test pile 14" 100%, furnish pile 14" 100%, drive pile 100%, reinforcing steel 23%, class AD concrete 67%, work bridge 75%, bridge survey 40%, 70 ft. prestressed beams type 4 100%, 45 ft. type 4 beams 100%, 95 ft. type 4 beams 100%, 60 ft. type A beams 100%, 75 ft. type A beams 100% The structures are 42% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 30, 1982

I IG-15-3(32)157 U2
I 15-3(29)160 U5
I 15-3(31)164

PROJECT NO.: Basin East
PROJ. NAME: Boulder Int. Revision Boulder West
LENGTH: 5.4 Mi.
COUNTY: Jefferson
CONTRACT TIME: 280 WD
ORDER TO PROCEED DATE: 7-15-80
% COMPLETE: 98
% TIME USED: 95
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $12,424,462.39
CONTRACTOR: Peter Kiewit Sons' Co.
FROM (town): Sheridan, Wyo.
AWARD DATE: July 15, 1980
DATE WORK STARTED: Aug. 11, 1980
PROBABLE COMPLETION DATE: July 15, 1983
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: Oct. 29, 1982
PROJECT MANAGER: William G. Bork
NO. OF ENG. PERSONNEL EMPLOYED: 5
TELEPHONE: 406-225-3962
ADDRESS: P.O. Box 26
Boulder, Mont. 59632

GENERAL: All items on project are 100% complete except the following:

Fence 99% Complete
Signing 99%
Seeding 50%
Open Graded Friction Course 0%
Paint Striping - 80%
Plastic Pavement Marking 0%

This work to be completed in 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/30/82

PROJECT NO.: SOS 16(5)
PROJ. NAME: GOLDENSTEIN LANE
LENGTH: 0.2 MILES
COUNTY: GALLATIN
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 7/20/82
% COMPLETE: 100
% TIME USED: 79
NO. MEN EMPLOYED: ~

CONTRACT AMOUNT: $ 259,023.05
CONTRACTOR: WEST VALLEY CONST., INC.
FROM (town): ANACONDA, MT.
AWARD DATE: 6/30/82
DATE WORK STARTED: 7/7/82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: 10/29/82
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11/1/82
EFFECTIVE OPENING DATE: 10/29/82
PROJECT MANAGER: R. BLOSSOM
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 586-5074
ADDRESS: BOX 1110
BOZEMAN, MT.

GENERAL: SOME PRELIMINARY CHECKING WAS DONE BY DISTRICT OFFICE PERSONNEL AND THE FINAL DATA WAS THEN RETURNED TO THE ENGINEER ON 12/14/82 FOR FURTHER CLARIFICATION.

IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 1/29/83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/30/82

PROJECT NO.: FR 29-1(8)0 U-1
PROJ. NAME: VIRGINIA CITY-WEST
LENGTH: 6.0 mi.
COUNTY: MADISON
CONTRACT TIME: 60
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 10/28/82

CONTRACT AMOUNT: $ 487,411.50
CONTRACTOR: JIM GILMAN EXCAVATING
FROM (town): BUTTE
AWARD DATE: 11/6/81
DATE WORK STARTED: 4/8/82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9/28/82
EFFECTIVE OPENING DATE: 8/19/82
PROJECT MANAGER: Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 222-6028
ADDRESS: Box 1110
BOZEMAN

GENERAL: All work complete - 1 man working on Final.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/30/82

PROJECT NO.: FR 29-1(8)0 U-2
PROJ. NAME: VIRGINIA City - ENNIS
LENGTH: 7.7
COUNTY: MADISON
CONTRACT TIME: 70
ORDER TO PROCEED DATE: 6/14/82
% COMPLETE: 84
% TIME USED: 79
NO. MEN EMPLOYED: -0-
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $761,097.65
CONTRACTOR: Konitz Contracting Inc
FROM (town): Lewistown
AWARD DATE: 5/21/82
DATE WORK STARTED: 8/11/82
PROBABLE COMPLETION DATE: 7/1/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. Shuyler
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 222-6028
ADDRESS: Box 1110
Bozeman 59715

GENERAL: Sub-Contractor Completed The Guard Rail & Bridge Rail revising - Shutdown for Winter work. To be completed includes Seal & Cover, Striping And seeding & Fertilizing

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/30/82

PROJECT NO.: F 29-4(7) 84
CONTRACT AMOUNT: $ 4,152,024.82
PROJ. NAME: Harrison Ave. - Butte
CONTRACTOR: Jim Bilodeau Excavating, Inc.
LENGTH: 3.1 Miles
FROM (town): Butte, MT
COUNTY: Silver Bow
AWARD DATE: 10/29/82
CONTRACT TIME: 110 W.D.
DATE WORK STARTED:
ORDER TO PROCEED DATE: 11/19/83
PROBABLE COMPLETION DATE: 10/21/83
% COMPLETE: 0
NO. DAYS WORKED PER WEEK:
% TIME USED: 0
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Bettle
TELEPHONE: 494-3224 Ext. 29
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: Box 3068
Butte, MT 59701

GENERAL: Construction layout and staking is in progress. 3.1 miles of Q are run & referenced; 2 miles of offset & or R/W line are complete; Bench Marks are 90% complete.
Utility relocation is 70% complete.
Drawings of all Manholes & Drop Inlets have been submitted to the Contractor for Fabrication.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/30/82

PROJECT NO.: F 64-1(4)3 U2
PROJ. NAME: US 191-BIG SKY SPUR
LENGTH: 6.1 MILES
COUNTY: GALLATIN & MADISON
CONTRACT TIME: 180 W.D.
ORDER TO PROCEED DATE: 9/17/79
% COMPLETE: 100
% TIME USED: 113
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 9/8/82

CONTRACT AMOUNT: $4,095,893.40
CONTRACTOR: REHBEIN CONT., INC.
FROM (town): PLAINS, MT.
AWARD DATE: 8/24/79
DATE WORK STARTED: 9/21/79
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9/21/82

EFFECTIVE OPENING DATE: 9/8/82
PROJECT MANAGER: D. COUGHLIN
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 586-5074
ADDRESS: Box 1110
BOZEMAN, MT.

GENERAL: FINAL DATA WAS SENT TO HELENA ON 12-16-82.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-30-82

PROJECT NO.: F86-1(12)1 FR50-2(9)89

CONTRACT AMOUNT: $ 450667.75

PROJ. NAME: Main ST. & Bridger Drv.

CONTRACTOR: LONG CONST. CO. INC.

LENGTH: 0.9 & 1.3

FROM (town): Billings

COUNTY: GALLATIN

AWARD DATE: MAY 21, 1982

CONTRACT TIME: 60

DATE WORK STARTED: _____

ORDER TO PROCEED DATE: JUNE 14, 1982

PROBABLE COMPLETION DATE: JUNE 30, 1982

% COMPLETE: 90

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 82

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: BLOSSOM

TELEPHONE: 586-5074

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Box 1110
Bozeman

GENERAL: Seal & Cover is all that remains to complete the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/30/82

PROJECT NO.: IR 90-4(35)206
PROJ. NAME: OPPORT~BUTTE OVERLAY
LENGTH: 12.7 MILES
COUNTY: DEER LODGE & SILVER BOW
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 10/20/82
% COMPLETE: 20
% TIME USED: 19
NO. MEN EMPLOYED: 14
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 2,930,748.02
CONTRACTOR: HILDE CONST. CO., INC
FROM (town): GREAT FALLS, MT.
AWARD DATE: 9/23/82
DATE WORK STARTED: 11/1/82
PROBABLE COMPLETION DATE: 9/30/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: JACK ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED: 4
TELEPHONE: 782-1797
ADDRESS: BUTTE, MT.

GENERAL: CRUSHING WAS COMPLETED ON 12-15-82. CONTRACTOR IS NOW ON WINTER SHUT-DOWN.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 30-1982

PROJECT NO.: I-90-7(37)350 U-1
PROJ. NAME: Springdale-Big Timber West Section
LENGTH: 4.8
COUNTY: Park & Sweetgrass
CONTRACT TIME: 230 W.D.
ORDER TO PROCEED DATE: 3-3-81
% COMPLETE: 99
% TIME USED: 85
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,790,026.99
CONTRACTOR: Wickens Bros.
FROM (town): Lewistown, Mont.
AWARD DATE: Feb. 28-1981
DATE WORK STARTED: March 11, 1981
PROBABLE COMPLETION DATE: 11-30-82
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 222-7035
ADDRESS: 1122 West Front
Livingston, Montana 59047

GENERAL: Field notes are in the Butte District office being checked. The final estimate is 85% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DEC 29, 1982
(STRUCTURES ONLY)

PROJECT NO.: I 90-7(37)350 W.2 CONTRACT AMOUNT: $254,762.84 SPLIT 03

PROJ. NAME: SPRINGDALE BIG TIMBER (WEST SEC) CONTRACTOR: McINTYRE CONST.

LENGTH: 0.015 MILE (STRUCTURE) FROM (town): GREAT FALLS

COUNTY: SWEETGRASS AWARD DATE: 4-1-82

CONTRACT TIME: 120 W.D. DATE WORK STARTED: 4.26.82

ORDER TO PROCEED DATE: 4-1-82 PROBABLE COMPLETION DATE: —

% COMPLETE: 100% (STRUCTURE) NO. DAYS WORKED PER WEEK: —

% TIME USED: 73% NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: — NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: 10-12-82 (STRUCTURE)

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JERRY BRANUM TELEPHONE: 222-7085

NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: 1122 WEST FRONT
LIVINGSTON 59047

GENERAL: ALL WORK ON STRUCTURES (FRYER CREEK CROSSING) WAS COMPLETED 10-12-82.

JERRY BRANUM & TED HERMAN ARE CURRENTLY ON MAINT. BRIDGE INSP.
DURING UNFAVORABLE WEATHER FOR BRIDGE INSP. - THREE DAYS WERE CHARGED AGAINST PROJECT WORKING ON FINAL PAY QUANTITIES.
FINAL NOTES ARE 85% COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 30-1982

PROJECT NO.: I-90-7(37)350 U-2
PROJ. NAME: Springdale-Big Timber
LENGTH: 3.2
COUNTY: Sweetgrass
CONTRACT TIME: 120 W.D
ORDER TO PROCEED DATE: April 1, 1982
% COMPLETE: 64
% TIME USED: 73
NO. MEN EMPLOYED: 0-4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,156,442.68
CONTRACTOR: McIntyre Construction
FROM (town): Great Falls
AWARD DATE: April 1, 1982
DATE WORK STARTED: April 24, 1982
PROBABLE COMPLETION DATE: 6-30-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: S. Hom
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 222-7085
ADDRESS: 1122 West Front
Livingston, Montana 59047

GENERAL: Swan & Sons worked until Dec. 7-82 installing C.A. fence on the left from Sta. 1230+00 - 1280+00. The project is now frozen & fencer won't be back until the ground thaws out. Items and percent complete — Grading - 98%; Drainage - 95%; 1½" CBC - 98%; Fencing - 77%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/30/82

PROJECT NO.: I 90-7(45)368
PROJ. NAME: BIG TIMBER - GREYCLIFF
LENGTH: 6.9 MILES
COUNTY: SWEET GRASS
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 8/24/81
% COMPLETE: 100
% TIME USED: 90
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 9/21/82

CONTRACT AMOUNT: $ 1,323,507.55
CONTRACTOR: MEYER CONST. CO.
FROM (town): BILLINGS, MT.
AWARD DATE: 8/4/81
DATE WORK STARTED: 9/1/81
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10/12/82

EFFECTIVE OPENING DATE: 7/30/82
PROJECT MANAGER: R JOHNSON
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 222-6028
ADDRESS: (BOX 1110 BOZEMAN, MT.) LIVINGSTON, MT.

GENERAL: FINAL DATA WAS SENT TO HELENA 12/28/82.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-1-83

PROJECT NO.: I-90-7(46)340

CONTRACT AMOUNT: $ 338,338.60

PROJ. NAME: Mission Interchange Slide Correction

CONTRACTOR: Baltrusch Constr.

LENGTH:

FROM (town): Havre, Mt.

COUNTY: Park County

AWARD DATE: May 21, 1982

CONTRACT TIME: 40 W.D

DATE WORK STARTED: 6/14/82

ORDER TO PROCEED DATE: 6/15/82

PROBABLE COMPLETION DATE: 4/30/83

% COMPLETE: 99

NO. DAYS WORKED PER WEEK: None

% TIME USED: 80

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: ~~0~~ 3

NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Johnson

TELEPHONE: 222-6028

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: Livingston, Mt.
Box 1110 Bozeman Mt

GENERAL: The Contractor worked one day employing 3-men and completed Seeding of project on Nov-30, 1982. Items and per-cent complete are as follows: Grading 100%; Seeding 100%; Fencing 50%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/30/82

PROJECT NO.: RS BRS DP 280-1(5)11
PROJ. NAME: YORK BRIDGE
LENGTH: 0.205 MILES
COUNTY: LEWIS & CLARK
CONTRACT TIME: 250 W.D.
ORDER TO PROCEED DATE: 5-20-81
% COMPLETE: 100
% TIME USED: 93
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 10/22/82

CONTRACT AMOUNT: $ 3,414,979.34
CONTRACTOR: PETER KIEWITT SONS, CO.
FROM (town): BILLINGS, MT.
AWARD DATE: 3/30/81
DATE WORK STARTED: 4/29/81
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10/22/82
EFFECTIVE OPENING DATE: 10/22/82
PROJECT MANAGER: AL REATHER
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 449-3031
ADDRESS: HELENA, MT.

GENERAL: FINAL DATA HAS NOT BEEN RECEIVED IN DISTRICT OFFICE.
IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 1-22-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-30-82

PROJECT NO.: RS 284-2(3) 15 U1
PROJ. NAME: Canyon Ferry SE.
LENGTH: 00 Miles
COUNTY: Broadwater Co.
CONTRACT TIME: 50 Working Days
ORDER TO PROCEED DATE: 8-17-82
% COMPLETE: 70%
% TIME USED: 68%
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR: "SK" Const., Inc.
FROM (town): Missoula, MT.
AWARD DATE: July 27, 1982
DATE WORK STARTED: 9-21-82
PROBABLE COMPLETION DATE: Apr. 1, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: A.G. Reather
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 449-3031
ADDRESS: Helena, Mont.

GENERAL: Seeding and fertilizing will begin in the spring when weather permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-1-83

PROJECT NO.: SR-540-1(2)7
PROJ. NAME: East River Road
LENGTH: 10.3 miles
COUNTY: Park
CONTRACT TIME: 60 W.D
ORDER TO PROCEED DATE: 8-17-82
% COMPLETE: 87
% TIME USED: 60
NO. MEN EMPLOYED: None
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 698,325.40
CONTRACTOR: Meyer Constr. Co.
FROM (town): Billings, Mt.
AWARD DATE: July 27, 1982
DATE WORK STARTED: 9-7-82
PROBABLE COMPLETION DATE: 7-1-82
NO. DAYS WORKED PER WEEK: None
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Tedesco
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 322-6038
ADDRESS: Livingston Mt -
Box 1110 - Bozeman Mt -

GENERAL: No work was performed on this project this past month. The project is on winter suspend with only seeding & cleanup operations to be completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/30/82

PROJECT NO.: M 1201(3)
PROJ. NAME: 19TH AVE. - BOZEMAN
LENGTH: 0.5 MILES
COUNTY: GALLATIN
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 100
% TIME USED: 97
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 10/15/82

CONTRACT AMOUNT: $ 1,005,376.40
CONTRACTOR: HONG CONST. CO., INC.
FROM (town): BILLINGS, MT.
AWARD DATE: 2/4/82
DATE WORK STARTED: 4/21/82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10/26/82

EFFECTIVE OPENING DATE: 10/1/82
PROJECT MANAGER: OLSON
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
BOZEMAN, MT.

GENERAL: NO CHECKING HAS BEEN DONE ON THIS PROJECT BY DISTRICT OFFICE PERSONNEL.
IT IS ESTIMATED THAT FINAL DATA WILL BE SENT TO HELENA ON 1-28-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-~~24~~31-82

PROJECT NO.: SMP 0199-82
PROJ. NAME: MAINT. STOCK PILES
LENGTH: STOCK PILES VARIOUS
COUNTY: 4 COUNTIES
CONTRACT TIME: 80 DAYS
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 197,125.00
CONTRACTOR: Dugdale Const. Co.
FROM (town): Butte, Mont.
AWARD DATE: 10-29-82
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 5-20-83
NO. DAYS WORKED PER WEEK: 6 - Proposed
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: R.T. WILSON
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 782-1797
ADDRESS: 1940 "C" ST.
Butte

GENERAL: No work Accomplished As of the News letter Date Due to Spec. Prov. #6

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE 2210

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-1-83

PROJECT NO.: SMP 0299-82
PROJ. NAME: MAINT. STOCKPILES
LENGTH: NONE
COUNTY: BIG HORN, GALLATIN & PARK
CONTRACT TIME: 98
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 3.85%
% TIME USED: 14.3%
NO. MEN EMPLOYED: 7-TO-11
ACTUAL COMPLETION DATE: ——
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ——
EFFECTIVE OPENING DATE: ——
PROJECT MANAGER: D. J. COUGHLIN
NO. OF ENG. PERSONNEL EMPLOYED: 3

CONTRACT AMOUNT: $ 294,370.00
CONTRACTOR: HILDE CONSTRUCTION CO., INC.
FROM (town): GREAT FALLS
AWARD DATE: 10-29-82
DATE WORK STARTED: 12-1-82
PROBABLE COMPLETION DATE: ——
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8
TELEPHONE: 586-5074
ADDRESS: P.O. BOX 1110
BOZEMAN, MT. 59715

GENERAL: BEGAN CRUSHING DEC. 1, 1982 AT PIONEER READY MIX LOCATED NEAR BELGRADE. PIONEER IS A SUPPLIER ONLY ON THIS PROJECT.
As of 12-22-82 2727.45 tons have been hauled into the BOZEMAN MDOH MAINTENCE YARD.
MATERIAL CRUSHED AND HAULED IS CTS ½"

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

RECEIVED

JAN 03 1983

CONSTRUCTION BUREAU

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-1-82

PROJECT NO.: F-29-1(27) DATE SURVEY AUTHORIZED: Vicinity's

PROJ. NAME: Clyde Park N&S. DATE WORK STARTED: 12/8/82

LENGTH: _____ ESTIMATED COMPLETION DATE: 1-4-83

DATE SUBMITTED TO DISTRICT: Partial - 12/10/82

PROJECT MANAGER: Johnson TELEPHONE: 222-6038

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 90%

Needs additional Topog - advised 12-23-82

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/24/82

PROJECT NO.: HES 86(6)1 DATE SURVEY AUTHORIZED: 11/17/82

PROJ. NAME: Intersection FAP 86 & FAS 536 DATE WORK STARTED: 12/16/82

LENGTH: 0.39 miles ESTIMATED COMPLETION DATE: 1/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Olson TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 20

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-82

PROJECT NO.: IR-90-5(44)149-256 DATE SURVEY AUTHORIZED: 10-22-82

PROJ. NAME: WHITEHALL ~ CHEDWELL DATE WORK STARTED: 11-16-82

LENGTH: 8 MILES ESTIMATED COMPLETION DATE: NOV. 1984 (INCL. HECKLE MON ITR

DATE SUBMITTED TO DISTRICT: 12-28-82

PROJECT MANAGER: R.T. WILSON TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 7.9 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/30/82

PROJECT NO.: S 278-1(1) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Jackson No. DATE WORK STARTED: No Crew Assigned

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 12/30/81

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 75 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/30/82

PROJECT NO.: M 0299(4) DATE SURVEY AUTHORIZED: 1/27/78

PROJ. NAME: Ana. Urban Sts DATE WORK STARTED: No Crew Assigned

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 12/30/82

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: _____

PROJECT NO.: RS 411-1(10) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Springhill Rd. DATE WORK STARTED: No Crew Assigned

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

GREAT FALLS DISTRICT

DISTRICT: Gt. Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
FR 60-2 (8) 71 Belt-East & West	PMBS Overlay	Final checking	54	90	2-15-83
RF 60-2 (3) 91 Great Falls - East	Grade, Gravel Surf., PMBS, Structure	Prelim. P.I.H.	126	20	9-1-83
FR 24-3 (3) 76 U-2 Rogers Pass - E (E. Sect.)	Widen, Gravel Surf., PMBS, Structure	Prelim. P.I.H.	40	15	12-30-83
FR 24-3 (3) 76 U-4 Rogers Pass - E (W. Sect.)	Widen, Gravel Surf., PMBS	Prelim. P.I.H.	0	5	4-1-84
F 1-4 (5) 271 Shelby - West	PMBS Overlay	Final P.I.H.	32	20	1-15-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

RECEIVED
JAN 03 1983
CONSTRUCTION BUREAU

CRM/BHB/sw/221D

DISTRICT: GREAT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: Structure Inventory
PROJ. NAME: and Inspection
LENGTH: Off System
COUNTY: Cascade - Choteau
CONTRACTOR: Fondera - Teton
ORDER TO PROCEED DATE: Lewis & Clark
% COMPLETE: 98%
% TIME USED: ---
NO. MEN EMPLOYED: 2 to 4 part time
ACTUAL COMPLETION DATE: ---

NUMBER OF STRUCTURES
CONTRACT AMOUNT: XX 311
COMPLETED 309
REMAINING 2

AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 1-30-82
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: Don Harrison
Tony Tomich
NO. OF ENG. PERSONNEL EMPLOYED: ---

TELEPHONE: 452-2361
ADDRESS: Box 1359
Great Falls, Mt. 59403

GENERAL: Fair progress has been made this past reporting period. There have been 2 to 4 people working only part time inspecting structures in a five county area.

In addition to the above structures there have been about 200 minor structures that have been inspected.

The On System structures are now due for inspection. Work should begin on these next week.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NO.: I 15-7(20) 312
PROJ. NAME: Brady-North & South
LENGTH: 11.6 Miles
COUNTY: Teton & Pondera
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: July 27, 1981
% COMPLETE: 100%
% TIME USED: 98%
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $3,765,665.82
CONTRACTOR: Duninck & Gilchrist
FROM (town): Prinsburg, MN.
AWARD DATE: June 30, 1981
DATE WORK STARTED: July 21, 1981
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: -0-
NO. SHIFTS PER DAY: -0-
NO. HOURS PER SHIFT: -0-

ACTUAL COMPLETION DATE: Nov. 9, 1982

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: November 9, 1982

EFFECTIVE OPENING DATE: August 10, 1982

PROJECT MANAGER: Newton
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 562-3888
ADDRESS: Augusta

GENERAL: The Final Estimate and Supporting Data was submitted to the District Office on November 17, 1982 and will be forwarded to Helena on or about January 14, 1982.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT. FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-28-82

PROJECT NO.: IR 15-8(39)351
PROJ. NAME: SHELBY N & S
LENGTH: 16.795 MILES
COUNTY: TOOLE
CONTRACT TIME: 140 WD.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 100
% TIME USED: 80
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10/28/82

CONTRACT AMOUNT: $ 5,234,987
CONTRACTOR: QUINNICK BROS & GILCHRIST
FROM (town): AINSWORTH, MN.
AWARD DATE: 2-4-82
DATE WORK STARTED: 5-11-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-8-82
EFFECTIVE OPENING DATE:
PROJECT MANAGER:
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 434-2022
ADDRESS: DEPT OF HIGHWAYS.
BOX 861, SHELBY, MT.

GENERAL: THE PROJECT NOTES WERE SUBMITTED TO GT. FALLS FOR CHECKING. THE FINAL IS 75% COMPLETE & THE ESTIMATED SUBMITTAL DATE IS 1-14-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3230

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-28-82

PROJECT NO.: FR 1-3(5) 198
PROJ. NAME: Glacier Co Line - East
LENGTH: 6.7 MILES
COUNTY: Glacier & Flathead
CONTRACT TIME: 75+17 W.D.
ORDER TO PROCEED DATE: 10-21-81
% COMPLETE: 95
% TIME USED: 95
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 908,253.20
CONTRACTOR: Koniz Const. Inc.
FROM (town): Lewistown, MT.
AWARD DATE: 9-30-81
DATE WORK STARTED: 6-30-82
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER:
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 434-2022
ADDRESS: P.O. Box 861
Shelby, MT. 59474

GENERAL: Work suspended for winter. Engineering crew checking notes & working on other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NO.: FR 1-7(1) 404
PROJ. NAME: Chinook-East
LENGTH: 9.8 Miles
COUNTY: Blaine
CONTRACT TIME: 70 + 15 W.D.
ORDER TO PROCEED DATE: 10-21-81
% COMPLETE: 100%
% TIME USED: 93%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 10-21-82

CONTRACT AMOUNT: $1,044,440.80
CONTRACTOR: Hilde Const. Co.
FROM (town): Great Falls, MT.
AWARD DATE: 9-30-81
DATE WORK STARTED: 10-9-81
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-27-82

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 265-6821
ADDRESS: Dept. of Highways
Havre, MT.

GENERAL: The Final was received in Great Falls on December 3, 1982.

M. R. Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NO.: HES 3-1(4)0
PROJ. NAME: Overhead Flasher-Vaughn
LENGTH: N/A
COUNTY: Cascade
CONTRACT TIME: 20 W.D.
ORDER TO PROCEED DATE: 7/1/82
% COMPLETE: 0%
% TIME USED: 0%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $7,936.00
CONTRACTOR: Livesay Traffic Mtce., Inc.
FROM (town): Great Falls, MT.
AWARD DATE: June 30, 1982
DATE WORK STARTED: --
PROBABLE COMPLETION DATE: 1/28/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 453-2573
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: No work was performed by the Contractor during this reporting period due to non-arrival of materials. As a result, the probable completion date has been revised as noted above.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1/3/83

PROJECT NO.: F 3-1 (5) 2
PROJ. NAME: Sun River Jct. E. & W.
LENGTH: 7.5 miles
COUNTY: Cascade
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: April 22, 1982
% COMPLETE: 100
% TIME USED: 43
NO. MEN EMPLOYED: 0

CONTRACT AMOUNT: $ 680,283.75
CONTRACTOR: Hilde Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: April 1, 1982
DATE WORK STARTED: July 21, 1982
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: November 10, 1982
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: November 16, 1982
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: All construction work completed. Two men working on final. Plans are to finish and turn in final by 1/17/83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1/3/83

PROJECT NO.: F 3-2 (8) 18
PROJ. NAME: Fairfield E. & W.(East)
LENGTH: 5.0 miles
COUNTY: Cascade/Teton
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,492,189.65
CONTRACTOR: Hilde Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: November 30, 1982
DATE WORK STARTED:
PROBABLE COMPLETION DATE: September 1, 1983
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 5
TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor plans to begin work in February on sub-drain system. A five man survey crew completed running all centerline, R/W lines, and bench levels sta. 927 + 30.8 to sta. 1186 + 71.8. One man working in office on grade notes.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NO.: (BRIDGE ONLY) 3-2(2) 18

CONTRACT AMOUNT: $ See Road

PROJ. NAME: [illegible] (Boat Section)

UB-CONTRACTOR: Sletten Construction Co.

LENGTH: [illegible]

FROM (town): Great Falls

COUNTY: Cascade [illegible] Teton

AWARD DATE: See Road

CONTRACT TIME: [illegible]

DATE WORK STARTED: N/A

ORDER TO PROCEED DATE: [illegible]

PROBABLE COMPLETION DATE: July 15, 1983

% COMPLETE:

NO. DAYS WORKED PER WEEK: 0

% TIME USED: [illegible]

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: [illegible]

TELEPHONE: NONE

NO. OF ENG. PERSONNEL EMPLOYED: [illegible]

ADDRESS: P. O. Box 1359
Great Falls, MT. 59403

GENERAL: [illegible] staking bridges on the subject project from 12-1-82 [illegible] Sletten Construction Co., plans to start work [illegible] bridge and fills at structures this spring.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 GT. FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 3,1983

PROJECT NO.: BHF 10-1(4)2
PROJ. NAME: Overlay 15th St. Bridge
LENGTH: 0.00
COUNTY: Cascade
CONTRACT TIME: 100
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 789,498.00
CONTRACTOR: Sletten Constr. Co.
FROM (town): Gt. Falls
AWARD DATE: 9-23-82
DATE WORK STARTED: -------
PROBABLE COMPLETION DATE: 9-15-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: T.G. Tomich
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 452-2361
ADDRESS: Box 1359
Gt. Falls MT 59403

GENERAL: The work will not begin until spring.

The adverse weather during winter would not only hinder an efficient operation but would cause detour and traffic problems. The delay was requested by the contractor.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 31, 1982

PROJECT NO.: F 24-3(5) 100
CONTRACT AMOUNT: $ 3,215,825.45
PROJ. NAME: Rogers Pass-East Middle Sect
CONTRACTOR: Meyer Construction Co.
LENGTH: 8.5 Miles
FROM (town): Billings, Montana
COUNTY: Lewis & Clark
AWARD DATE: Sept. 24, 1982
CONTRACT TIME: 120 working days.
DATE WORK STARTED: Nov. 18, 1982
ORDER TO PROCEED DATE: Oct. 18, 1982
PROBABLE COMPLETION DATE: Oct. 1983
% COMPLETE: 1
NO. DAYS WORKED PER WEEK: 1
% TIME USED: 0
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: S. W. Newton
TELEPHONE: 562-3888
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: Dept. of Highways
Augusta, Montana

GENERAL: Construction layout and staking is in progress. 8.5 miles of center line are run and referenced; 8.5 miles of R/W are completed; bench levels are 100% complete; 3.1 miles of staking are complete.

Sub-Comtractor Birkenbuel is installing temporary fence. Temporary fence is 8% complete.

The project is under winter shutdown.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NO.: F 60-2(5)92 U1
CONTRACT AMOUNT: $ 4,792,966.20
PROJ. NAME: Warden Bridge
CONTRACTOR: Sletten Constr. Co.
LENGTH: 1,046.87 -- 0.198 MI.
FROM (town): Great Falls
COUNTY: Cascade
AWARD DATE: Jan 23, 1981
CONTRACT TIME: 310 + 13
DATE WORK STARTED: Feb. 12,1981
ORDER TO PROCEED DATE: April 16,1981
PROBABLE COMPLETION DATE: 4-15-83
% COMPLETE: 99.9
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 85
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: T.G. Tomich
TELEPHONE: 452-2361
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Box 1359
Gt. Falls MT 59403

GENERAL: The project has been shut down for the winter with some cleanup and seeding remaining. Items and their percentages of completion are 100% except for cleanup.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 3, 1983

PROJECT NO.: HES 60-2(6)91 HES 60-2(11)91 U-1

PROJ. NAME: Lighting & Signals on 10th Ave. So.

LENGTH: 29 Blocks - Street Lighting Various Intersections-Signals

COUNTY: Cascade

CONTRACT TIME: 6-15-83 Completion Date

ORDER TO PROCEED DATE: Dec. 20, 1982

% COMPLETE: _____

% TIME USED: _____

NO. MEN EMPLOYED: _____

ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 545,383.00

CONTRACTOR: Western Sign Corporation

FROM (town): Great Falls, Mt.

AWARD DATE: November 30, 1982

DATE WORK STARTED: _____

PROBABLE COMPLETION DATE: 6-15-83

NO. DAYS WORKED PER WEEK: _____

NO. SHIFTS PER DAY: _____

NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Walter D. Smith

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 453-0422

ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: Some electrical equipment has been approved.
One man engaged in preparing notes and records.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Janeury 3, 1933

PROJECT NO.: ER 60-2(13)081
PROJ. NAME: Belt Cr. Crolsing US 87&89
LENGTH: 0.0 Miles
COUNTY: Cascade
CONTRACT TIME: 45 W.D.
ORDER TO PROCEED DATE: Sept. 27, 1932
% COMPLETE: 1
% TIME USED: 31
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 113,000.00
CONTRACTOR: Goodman Construction Co.
FROM (town): Billings, Mt.
AWARD DATE: Sept. 24, 1932
DATE WORK STARTED: Nov. 2, 1932
PROBABLE COMPLETION DATE: April 15, 1932
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 453-2573
ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: Work suspended temporarily. Plans are to resume as soon as favorable weather permits. Items & percentages complete are as follows:
Traffic Control-Devices - 5% and Embankment In Place - 3%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NO.: ER226-1(2)081 U-1 & U-2
PROJ. NAME: Belt Cr. 331 & Bird Cr. 330
LENGTH:
COUNTY: Cascade
CONTRACT TIME: 25 W.D.
ORDER TO PROCEED DATE: August 25, 1982
% COMPLETE: 100%
% TIME USED: 100%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: Nov. 8, 1982

CONTRACT AMOUNT: $ 50,087.90
CONTRACTOR: Swan & Sons Const., Inc.
FROM (town): Anaconda, MT.
AWARD DATE: August 24, 1982
DATE WORK STARTED: Sept. 20, 1982
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: Nov. 11, 1982

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 453-2573
ADDRESS: Dept. of Highways
Great Falls, MT.

GENERAL: Final Estimate and Supporting Data was received in the Great Falls District Office on December 22, 1982.

M. R. Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 31, 1982

PROJECT NO.: RS 233-1(4)9
PROJ. NAME: St. Joe Road
LENGTH: 5.8 Miles
COUNTY: Hill
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: Oct. 18, 1982
% COMPLETE: 8%
% TIME USED: 28%
NO. MEN EMPLOYED: 14
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $726,129.28
CONTRACTOR: McIntyre Const.
FROM (town): Great Falls
AWARD DATE: Sept. 24, 1982
DATE WORK STARTED: Oct. 25, 1982
PROBABLE COMPLETION DATE: July, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 265-6821
ADDRESS: Montana Dept. of Highways
Havre, MT. 59501

GENERAL: The contractor worked ten 16 hour shifts crushing and stockpiling 1½" CBC and 1" PMBB. Crushing and stockpiling was completed on December 17, 1982 and the contractor moved off the Project for the winter. The 1½" CBC is 50% complete, the 1" PMBB is 28% complete; also the existing Surface Preparation is 35% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 31, 1982

PROJECT NO.: TQS 236-1(3)49 U-1 & U-2
CONTRACT AMOUNT: $ 3,311,034.38
PROJ. NAME: Winifred - Big Sandy
CONTRACTOR: Morgen & Oswood
LENGTH: 1.4 Miles
FROM (town): Great Falls
COUNTY: Fergus & Chouteau
AWARD DATE: July 29, 1980
CONTRACT TIME: 250 + 11 W.D.
DATE WORK STARTED: Sept. 11, 1980
ORDER TO PROCEED DATE: Aug. 18, 1980
PROBABLE COMPLETION DATE: Dec.
% COMPLETE: 100%
NO. DAYS WORKED PER WEEK: 2
% TIME USED: 98%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 1
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: Nov. 11, 1982
PROJECT MANAGER: Glen Brown
TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: P.O. Box 592
Havre, MT. 59501

GENERAL: All construction items are 100% complete. Minor cleanup remains to be completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NO.: BS-BRS 330-1(5) 1

CONTRACT AMOUNT: $ 1,861,841.20

PROJ. NAME: Ulm Bridge & Approaches

CONTRACTOR: Sletten Construction Co.

LENGTH: 0.5 miles

FROM (town): Great Falls

COUNTY: Cascade

AWARD DATE: 11-30-81

CONTRACT TIME: 2[illegible] Working Days

DATE WORK STARTED: 2-22-82

ORDER TO PROCEED DATE: 12-1-81

PROBABLE COMPLETION DATE: 8-15-82

% COMPLETE: 74%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: [illegible]

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 5-12

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Harrison-Robinson

TELEPHONE: HONE - 453-2573

NO. OF ENG. PERSONNEL EMPLOYED: 0-2 0-1

ADDRESS: P. O. Box 1359
Great Falls, MT. 59403

GENERAL: Sub-structure concrete is complete and the Structural Steel is set for all three spans. The contractor is currently grading the Structural Steel. [illegible] is then bolt up the Structural Steel and began forming for the deck. [illegible] contractor Owen & Sons completed riprap placement for the project on [illegible] making this item 100% complete. The bridge as a whole is 85% complete [illegible] the road as a whole is 21% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NO.: SR 365-1(3)0
PROJ. NAME: Brady-East
LENGTH: 7.0 Miles
COUNTY: Pondera
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-21-81
% COMPLETE: 100%
% TIME USED: 69%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 11-8-82

CONTRACT AMOUNT: $1,496,641.89
CONTRACTOR: Duininck Bros. & Gilchrist
FROM (town): Prinsburg, MN.
AWARD DATE: 9-30-81
DATE WORK STARTED: 10-9-81
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-15-82

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT.

GENERAL: Final Estimate and Supporting Data was received in the Great Falls District Office on December 17, 1982.

M. R. Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1/3/83

PROJECT NO.: RS-BRS 565-1 (3) 0
PROJ. NAME: Simms-North
LENGTH: 1.1 miles
COUNTY: Cascade and Teton
CONTRACT TIME: 150 W.D.
ORDER TO PROCEED DATE: October 18, 1982
% COMPLETE: 26
% TIME USED: 13
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 920,779.66
CONTRACTOR: McIntyre Const. Co
FROM (town): Great Falls, MT
AWARD DATE: September 24, 1982
DATE WORK STARTED: October 12, 1982
PROBABLE COMPLETION DATE: August 1, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor closed down grading operations 11/17/82 till next spring. Contractor completed all crushing and stockpiling of surfacing materials 12/7/82.

Contractor placing riprap underneath bridge ends sta. 23 + 38 and 27 + 16.

All traffic control for winter shut down has been installed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 3, 1983

PROJECT NO.: FS-BRS 565-1(3) 0

PROJ. NAME: Simms-North(Bridge Only)

LENGTH: 1.1 miles

COUNTY: Cascade Weton

CONTRACT TIME: See Road

ORDER TO PROCEED DATE: 10-18-82

% COMPLETE: 32%

% TIME USED: See Road

NO. MEN EMPLOYED: [illegible]

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 486,280.20(Bridge Portion)

CONTRACTOR: McIntrye Construction Co.

FROM (town): Great Falls

AWARD DATE: See Road

DATE WORK STARTED: 11-5-82

PROBABLE COMPLETION DATE: 8-1-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: [illegible]

NO. OF ENG. PERSONNEL EMPLOYED: [illegible]

TELEPHONE: NONE

ADDRESS: P. O. Box 1359

Great Falls, MT. 59403

GENERAL: All sub-structure concrete has been placed except for Pier #3 & 4 [illegible] the contractor plans to place concrete for this week. He plans to [illegible] placing beams the week of Jan. 17, 1983 and then start forming deck.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU

YELLOW - DISTRICT OFFICE

PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NO.: PMS 4140(61) Unit 2
PROJ. NAME: Statewide-Inlaid Plastic Pavement Markings
LENGTH: N/A
COUNTY: Various
CONTRACT TIME: 45 + 18 W.D.
ORDER TO PROCEED DATE: 8/17/82
% COMPLETE: 100
% TIME USED: 79
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 11/9/82

CONTRACT AMOUNT: $70,292.00
CONTRACTOR: Livesay Traffic Mtce., Inc.
FROM (town): Great Falls, MT.
AWARD DATE: 7/27/82
DATE WORK STARTED: 10/6/82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11/9/82

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 453-2573
ADDRESS: 104 18tn Ave. N.E.
Great Falls, MT.

GENERAL: Submittal of Final Estimate has been delayed due to the Contractor's possible intent to file a claim for overrun of material.

Revised Estimated Submittal Date is 1/28/83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 3, 1983

PROJECT NO.: SMP 0899-82
PROJ. NAME: Maintenance Stockpiles
LENGTH: 4 Pits
COUNTY: Chouteau, Lewis&Clark & Cascade
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: Nov. 19, 1982
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 248,465.00
CONTRACTOR: Clark Brothers Contractors
FROM (town): Vicyor, Mt.
AWARD DATE: October 29, 1982
DATE WORK STARTED:
PROBABLE COMPLETION DATE: April 1983
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 453-0422
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: The contractor has obtained Air Quality Permits and is awaiting the approval of Reclamation plans for the subject project. Clark Brothers will move in as soon as all permits are approved.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT. FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-28-82

PROJECT NO.: STP 1899-82 CONTRACT AMOUNT: $ _____

PROJ. NAME: MAINTENANCE STRAICES CONTRACTOR: _____

LENGTH: _____ FROM (town): _____

COUNTY: GLACIER, LAKE & FLATHEAD AWARD DATE: _____

CONTRACT TIME: 85 WD DATE WORK STARTED: _____

ORDER TO PROCEED DATE: _____ PROBABLE COMPLETION DATE: _____

% COMPLETE: _____ NO. DAYS WORKED PER WEEK: _____

% TIME USED: _____ NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: _____ TELEPHONE: 434-2022

NO. OF ENG. PERSONNEL EMPLOYED: 4 ADDRESS: DEPT OF HIGHWAYS
BOX 561, SHELBY MT.

GENERAL: A 4 MAN ENGINEERING CREW LAYING OUT GRAVEL PIT BOUNDARY IN GLACIER COUNTY.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 31, 1982

PROJECT NO.: SMP 3699-82 Pit No. 0310-09

PROJ. NAME: Stockpile - Various

LENGTH:

COUNTY: Blaine

CONTRACT TIME: 75 W.D.

ORDER TO PROCEED DATE:

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 245,425.00

CONTRACTOR: Francis Muggli, Inc.

FROM (town): Glasgow

AWARD DATE: Oct. 29, 1982

DATE WORK STARTED:

PROBABLE COMPLETION DATE: July 1983

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown

NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 265-6821

ADDRESS: Montana Dept. of Highways
Havre, MT. 59501

GENERAL: A 3 man Engineering Crew was engaged in establishing Property Split and Cross Sectioning area of Pit No. 0310-09.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 31, 1982

PROJECT NO.: RS 236-2(1)65 DATE SURVEY AUTHORIZED: 12-27-79

PROJ. NAME: Big Sandy - South DATE WORK STARTED: Jan. 21, 1980

LENGTH: 11.9 Miles ESTIMATED COMPLETION DATE: Mar. 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Glen Brown TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 99%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 31, 1982

PROJECT NO.: RS 240-1(1)11 DATE SURVEY AUTHORIZED: 3-1-82

PROJ. NAME: Chinook - Cleveland DATE WORK STARTED: [illegible]

LENGTH: 14.2 Miles ESTIMATED COMPLETION DATE: Feb. 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Glen Brown TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 7%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 31, 1982

PROJECT NO.: FR 10-3(4)91 DATE SURVEY AUTHORIZED: 1-25-82

PROJ. NAME: Box Elder - Havre DATE WORK STARTED: 1-28-82

LENGTH: 13 ± Miles ESTIMATED COMPLETION DATE: Apr. 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Glen Brown TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 31, 1982

PROJECT NO.: RF 24-3 (3) 76 DATE SURVEY AUTHORIZED: Dec. 15, 1982

PROJ. NAME: Rogers Pass-East-East Sect. DATE WORK STARTED: Dec. 17, 1982

LENGTH: (Bridge Survey) 1000 Ft. ESTIMATED COMPLETION DATE: Jan. 7, 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S. W. Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 50%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NO.: BF 24-3(3)76 DATE SURVEY AUTHORIZED: March 13, 1980

PROJ. NAME: Rogers Pass East(West Sect DATE WORK STARTED: Dec. 9, 1980

LENGTH: 9.3 Miles ESTIMATED COMPLETION DATE: Unknown *

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Glen Enderson TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 64

* Temporarely suspended

DISTRICT: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3230

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-28-82

PROJECT NO.: F-58-1(3) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Hudson Bay Divid-So. DATE WORK STARTED: 10-24-80

LENGTH: 4.2 E ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 13

ON SUSPEND WORK STATUS

DISTRICT: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9/17/81

PROJ. NAME: Great Falls South Arterial DATE WORK STARTED: 12/10/81

LENGTH: 8.85 Miles ESTIMATED COMPLETION DATE: 1/28/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 453-2573

* NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 45

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

* No work accomplished due to vacations & personnel assigned other work

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NO.: M 5225(1) DATE SURVEY AUTHORIZED: 2/1/78

PROJ. NAME: Ramps I 315 DATE WORK STARTED: 10/8/80

LENGTH: 0.49 Miles ESTIMATED COMPLETION DATE: 1/28/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 453-2573

* NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 7%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

* No work accomplished due to vacations & personnel assigned other work.

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NO.: S 330-1(01) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Cascade-Ulm Loop DATE WORK STARTED: _____

LENGTH: 26.5 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Unassigned TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

GLENDIVE DISTRICT

DISTRICT: GLENDIVE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: DECEMBER

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
FI-10(10)648 Bainville - West	PMS: Overlay	PIH	0	0	3/31/85
FR2-1(3)34 Lucale - East	PMS Overlay	Submitted To Letting	32	80	1/31/85
F-20-2(1)33 Savage - Crane	Gr, Gravel, PMS, Drain	PIH	0	75	7/15/85
F22-3( )81 Culbertson - North	PMS: Overlay	PIH	0	0	4/30/85
F25-1(3)7 Miles City - So. (Sw. Sect.)	Gr, Gravel, PM Base, PMS, & Drain	PIH	0	26	12/31/85
RF25-1(2)46 Mosier R. Near Wolf Point	Gr, Gravel, PMS, Drain	Public Hearing	0	1	12/31/85
F26-1(1)3 Sidney - No. Dak. Line	Gr, Gravel, PMS, Drain	Public Hearing	0	5	12/31/85
RS 250-1(10)0 Reserve - East	PMS: Overlay	Submittal to Helena	8	80	3/15/85
RS 344-1(2)15 Froid - West	Gr, Gravel, PMS, Drain	Prelim. PIH.	120	25	4/15/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

RECEIVED
DEC
CONSTRUCTION BUREAU

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 31-82

PROJECT NO.: FRI-10(8)626
PROJ. NAME: Brockton-East
LENGTH: 13 Miles
COUNTY: Roosevelt
CONTRACT TIME: 90 Days
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,650,279.00
CONTRACTOR: Meyer Const Co
FROM (town): Billings
AWARD DATE: 09-24-82
DATE WORK STARTED: 12-13-82
PROBABLE COMPLETION DATE: 09-01-83
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: O.T. Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 653-1050
ADDRESS: Wolf Point

GENERAL: Crushing & stockpiling 3/4" plant mix material - Grade "B". Stockpile is 70% complete. When completed they will continue crushing other surfacing materials.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 31, 1982

PROJECT NO.: FR 17-1(1) 3
PROJ. NAME: NASHUA-SOUTHWEST
LENGTH: 8.9 MILES
COUNTY: VALLEY
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 07-20-82
% COMPLETE: 46
% TIME USED: 59
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 1,393,231.45
CONTRACTOR: HILDE CONSTR. CO, INC.
FROM (town): GREAT FALLS
AWARD DATE: 06-30-82
DATE WORK STARTED: 08-17-82
PROBABLE COMPLETION DATE: 06-15-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: —
TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: NO WORK ON THE PROJECT DURING THE PAST PERIOD. THE PROJECT IS ON A WINTER SHUTDOWN. ITEMS & PERCENT COMPLETE ARE AS FOLLOWS: GRADING - 99%; DRAINAGE - 100%; CRACK SEALING - 100%; GRAVEL 96%; PLANT MIX 0%; SEAL AND COVER 0%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLDV

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DEC 31, 1982

PROJECT NO.: ER-20-1(1) 19
PROJ. NAME: GLENDIVE-SIDNEY
LENGTH: 10.0 MILES
COUNTY: DAWSON & RICHLAND
CONTRACT TIME: 75 W. D.
ORDER TO PROCEED DATE: —
% COMPLETE: 100 %
% TIME USED: 104 %
NO. MEN EMPLOYED: —

CONTRACT AMOUNT: $852,477.50
CONTRACTOR: Portable Pavers Inc.
FROM (town): Miles City, Mt.
AWARD DATE: MAY 1, 1981
DATE WORK STARTED: MAY 21, 1981
PROBABLE COMPLETION DATE: Completed
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: Sept 1 1982
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: Sept. 2, 1982
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: B. Kelly
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 365-5296
ADDRESS: Dept. of Highways
Glendive, Mt. 59330

GENERAL: Five man days were used checking field notes, Summary Sheets, Comparison sheets explanatory notes and P.T reports. Final estimate is being Submitted to Helena on Jan. 3, 1983. This is the final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLDV.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 31, 1982

PROJECT NO.: F-20-2(5)51
PROJ. NAME: Central Ave-14th St.
LENGTH: —
COUNTY: Richland
CONTRACT TIME: by 10-15-82
ORDER TO PROCEED DATE: N/A
% COMPLETE: 100 %
% TIME USED: 100%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 10-14-82

CONTRACT AMOUNT: $ 17,953.00
CONTRACTOR: Midland Elect. Co.
FROM (town): Billings, Mt.
AWARD DATE: 8-24-82
DATE WORK STARTED: 9-14-82
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-15-82
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: B. Kelly
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 365-5296
ADDRESS: Dept. of Highways
Glendive, Mt. 59330

GENERAL: Two man days were used making final check on notes, checking comparison sheets and explanatory notes. Final estimate and supporting data being sent to Helena on Jan 3, 1983. This is the final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 31, 1982

PROJECT NO.: F 22-2 (3) 40
PROJ. NAME: Plentywood-South
LENGTH: 4.7 Miles
COUNTY: Sheridan
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson, Montana 59218

GENERAL: Authorization to begin construction layout dated September 22, 1982. One to two man crew worked only 2 days on project this past period. All work in the office preparing grade and culvert notes. The construction layout is 1% complete. Letting date has been set back to May 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/28/82

PROJECT NO.: F26-1(2)0 Units 1&2
PROJ. NAME: Sidney East
RTF 62-2(3)20 Sidney North
LENGTH: 17.8
COUNTY: Richland
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4/22/82
% COMPLETE: 99
% TIME USED: 67
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,368,900.25
CONTRACTOR: Border States Paving Inc.
FROM (town): Fargo, North Dakota
AWARD DATE: 4/1/82
DATE WORK STARTED: May 18, 1982
PROBABLE COMPLETION DATE: 6/1/82
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 365-2877
ADDRESS: Dept. of Hwys
Glendive, Montana

GENERAL: Project RTF 62-2(3)20, Sidney North is complete.

Project F26-1(2)0 Unit 1, Project is complete (except for some clean up work)

Project F26-1(2)0 Unit 2, The seeding and fertilization and some clean up work on ditches remains to be completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLDV.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 31, 1982

PROJECT NO.: ER-27-2 (2)35
PROJ. NAME: Baker-North
LENGTH: 8.9 miles
COUNTY: Fallon
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 78%
% TIME USED: 94%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $1,063,479.10
CONTRACTOR: Meyer Constr. Co.
FROM (town): Billings, Mt.
AWARD DATE: 11-30-81
DATE WORK STARTED: 6-2-82
PROBABLE COMPLETION DATE: 7-1-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: V. Schuffels
NO. OF ENG. PERSONNEL EMPLOYED: 84 E. Routh DOE

TELEPHONE: 365-5296
ADDRESS: Dept of Highways
Glendive, Mt. 59330

GENERAL: During the past period two men were assigned part time checking notes and making out Item Summary Sheets. The Project as a Whole is 78% Complete with 66 working days or 94% of the Contract time elapsed.

The Prime Contractor, Meyer Construction Co. has Completed all major items except Seal and Cover items, which will not be Completed until the Summer of 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-28-82

PROJECT NO.: F-27-3(2)80
CONTRACT AMOUNT: $ 1,339,646.80
PROJ. NAME: WIBAUX "I" CONNECTION
CONTRACTOR: MEYER CONSTR. CO.
LENGTH: 1.5 miles
FROM (town): Billings, MT.
COUNTY: WIBAUX
AWARD DATE: 11-30-81
CONTRACT TIME: 110 W.D.
DATE WORK STARTED: 5-11-82
ORDER TO PROCEED DATE: 4-16-82
PROBABLE COMPLETION DATE: 6-1-83
% COMPLETE: 97
NO. DAYS WORKED PER WEEK: N/A
% TIME USED: 75
NO. SHIFTS PER DAY: N/A
NO. MEN EMPLOYED: ~~None~~ 5 To 0
NO. HOURS PER SHIFT: N/A
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: H.D. KELLY
TELEPHONE: 365-2877
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: DEPT. OF HWYS.
Glendive, Mont. 59330

GENERAL: 2 To 5 men worked 6 days, variable length shifts placing signs and street lights. All work was suspended on 12-9-82. ALL ITEMS are 97% To 100% Complete with Topsoil placement, Seeding and Fertilizing being the major work remaining. No work will be underway until the 1983 Construction Period.

1 To 4 Engineers are assigned checking PROJECT NOTES.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/29/82

PROJECT NO.: BR-SOS 38(4)
PROJ. NAME: OTTER CREEK-BEAR CREEK
LENGTH: 0.0 mi. Grading & Drainage Struct.
COUNTY: Powder River
CONTRACT TIME: 50 W.D.
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 50
% TIME USED: 72
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 69,009.45
CONTRACTOR: Swan & Sons Const. Co.
FROM (town): Anaconda, MT.
AWARD DATE: August 24, 1982
DATE WORK STARTED: 10-5-82
PROBABLE COMPLETION DATE: 4-82
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.J. Strohmayer
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: No work was performed on the project during the past period. Items & percent complete are as follows: Grading 36%, Culverts 53% Remove structures 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: FCT 39-1(9)27
PROJ. NAME: Colstrip - Forsyth
LENGTH: 10.9 miles
COUNTY: Rosebud
CONTRACT TIME: 180
ORDER TO PROCEED DATE: 7/21/81
% COMPLETE: 85
% TIME USED: 92
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $6,789,352.18
CONTRACTOR: Hilde Const. Co. Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: 6/18/81
DATE WORK STARTED: 7/29/81
PROBABLE COMPLETION DATE: 6/83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: No work was performed on this project during the last period. Project is in a Winter Shut down Status. Items and percentages of completion are as follows. Grading - 100% (except Cleanup); Drainage - 98%; Gravel - 99%; Plant Mix - 83%; Misc. - 80%; Structures - 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/29/82

PROJECT NO.: F-CT-RRS 38-1(7)38 CONTRACT AMOUNT: $6,479,096.83
PROJ. NAME: COLSTRIP - FORSYTH ARMELLO CREEK SEC. CONTRACTOR: HILDE CONST. CO.
LENGTH: 6.4 MILES FROM (town): GREAT FALLS, MT.
COUNTY: ROSEBUD AWARD DATE: 11-30-81
CONTRACT TIME: 200 WD DATE WORK STARTED: 12-8-81
ORDER TO PROCEED DATE: 4-16-82 PROBABLE COMPLETION DATE: 7-15-83
% COMPLETE: 69 NO. DAYS WORKED PER WEEK: 5
% TIME USED: 61 NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 5 NO. HOURS PER SHIFT: 2-9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: R.E. SWANSON-HWY W.W. DANE - STRS TELEPHONE: 232-1083
NO. OF ENG. PERSONNEL EMPLOYED: 6 ADDRESS: DEPT. OF HWYS MILES CITY, MT.

GENERAL: WORK CONSISTED OF GENERAL CLEANUP AND INTERIM STRIPING. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: GRADING-91%; DRAINAGE-82%; SURFACING-33%; GUARDRAIL-10%; FENCING-50%; STRUCTURES-82%. SUB-CONTRACTOR WORKED 1 DAY ON STRIPING. ALL WORK WAS SUSPENDED 12-20-82 FOR THE SEASON.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLDV.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 31, 1982

PROJECT NO.: F-57-7(6)326, I-94 Br. Mt. 16 | CONTRACT AMOUNT: $ 19,289.00

PROJ. NAME: Traffic Signal | CONTRACTOR: Western Sign Corp.

LENGTH: — | FROM (town): Great Falls, Mt.

COUNTY: Dawson | AWARD DATE: June 30, 1982

CONTRACT TIME: by Sept. 30, 1982 | DATE WORK STARTED: July 13, 1982

ORDER TO PROCEED DATE: June 30, 1982 | PROBABLE COMPLETION DATE: —

% COMPLETE: 100% | NO. DAYS WORKED PER WEEK: —

% TIME USED: ~ | NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: — | NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: 8-28-82

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-31-82

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: V. Schaffels by C. Kuntz DOE | TELEPHONE: 365-5296

NO. OF ENG. PERSONNEL EMPLOYED: — | ADDRESS: Dept. of Highways, Glendive, Mont. 59330

GENERAL: One man day was used checking field notes. The final estimate and supporting data will be submitted to Helena as soon as an invoice is recieved for material taken over by maintenance.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 31, 1982

PROJECT NO.: RS 242-1(5)38
PROJ. NAME: LORING - North
LENGTH: 5.0 MILES
COUNTY: Phillips
CONTRACT TIME: 100 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 90
% TIME USED: 66
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 1,133,333.77
CONTRACTOR: HILDE CONSTR CO., INC.
FROM (town): GREAT FALLS
AWARD DATE: 11-30-81
DATE WORK STARTED: APRIL 29, 1982
PROBABLE COMPLETION DATE: JUNE 15, 1983
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: ~
TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: ALL ITEMS ARE 100% COMPLETE WITH THE EXCEPTION OF SEAL AND COVER MATERIAL, WHICH WON'T BE COMPLETED UNTIL AFTER MAY 15, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 28, 1982

PROJECT NO.: BRS 323-1(5)56
CONTRACT AMOUNT: $362,955.89
PROJ. NAME: Little Missouri River BR.
CONTRACTOR: COP Constr. Co.
LENGTH: 0.7 Miles
FROM (town): Billings, MT.
COUNTY: Carter
AWARD DATE: 5-20-82
CONTRACT TIME: 120 W.D.
DATE WORK STARTED: 7-15-82
ORDER TO PROCEED DATE: 6-14-82
PROBABLE COMPLETION DATE: 4-30-83
% COMPLETE: 98
NO. DAYS WORKED PER WEEK:
% TIME USED: 81
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken. Quale
TELEPHONE: 365-2877
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: Dept. of Highways
Glendive, MT.

GENERAL: NO work on project this past period. Work left to be Completed in the spring. Consists of the placement of topsoil near the bridge ends, seeding & Fertilizing on entire project, and some Concrete finishing work on the bridge barriers.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 31, 1982

PROJECT NO.: RS 438-1(3)21
PROJ. NAME: NASHUA - NORTH
LENGTH: 3.9 MILES
COUNTY: VALLEY
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: CONSTRUCTION LAYOUT OF THE PROJECT IS IN PROGRESS. 3.3 MILES OF CENTERLINE HAS BEEN RAN AND REFERENCED; 2.0 MILES OF RIGHT OF WAY IS COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-30-82

PROJECT NO.: SR 447-1(6)0
PROJ. NAME: Rosebud-South
LENGTH: 8.0 Miles
COUNTY: Rosebud
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4/22/82
% COMPLETE: 100
% TIME USED: 54
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 9-10-82

CONTRACT AMOUNT: $638,808.04
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls
AWARD DATE: 4-1-82
DATE WORK STARTED: 5-24-82
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-16-82

EFFECTIVE OPENING DATE: N A

PROJECT MANAGER: D.J. Strohmayer
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 232-1093
ADDRESS: Dept of Highways
Miles City, Mont.

GENERAL: The Final Estimate and Supporting data was submitted to Helena Construction Bureau December 8, 1982. This will be a final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-82

PROJECT NO.: PMS 4140(61)0-3
PROJ. NAME: Pavement Markings
LENGTH: N/A
COUNTY: Roosevelt-Richland-Dawson Custer-Powder River
CONTRACT TIME: 45 W.D
ORDER TO PROCEED DATE: 08-17-82
% COMPLETE: 10
% TIME USED: 23
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $64,378.59
CONTRACTOR: Mark Rite Lines
FROM (town): Billings
AWARD DATE: 07-27-82
DATE WORK STARTED: 09-21-82
PROBABLE COMPLETION DATE: 06-01-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT 59201

GENERAL: Winter shut down in effect, Items & percent complete are as follows: 8" white thermoplastic - 35%, 24" white thermoplastic - 12%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 28, 1982

(M-RRS-5007(1) ?)

PROJECT NO.: M-5006(3)

PROJ. NAME: N. Anderson Ave. - Gldv.

LENGTH: 0.5 Miles

COUNTY: Dawson

CONTRACT TIME: 180 W. D.

ORDER TO PROCEED DATE: 10-18-82

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,087,273.54

CONTRACTOR: COP Constr. Co.

FROM (town): Billings, MT.

AWARD DATE: 9-24-82

DATE WORK STARTED:

PROBABLE COMPLETION DATE: 11-83

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Ken. Quale (SME) and H.D. Kelly, Roadway

NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 365-2877

ADDRESS: Dept. of Highways
Glendive, MT.

GENERAL: NO WORK by: BNRR This period.

A 1 to 2 man survey CREW worked 42 mondays on TRANSIT, GRADES and Slopestaking and verifying culvert ~~lengths~~ Lengths. NOTES

Engineering layout is estimated 50 percent Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-01-83

PROJECT NO.: BR 9036(9)
PROJ. NAME: Beaver Creek Bridge
LENGTH: 0.026 miles
COUNTY: Phillips
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 07-20-82
% COMPLETE: 97
% TIME USED: 58
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 157,828.50
CONTRACTOR: McIntyre Construction Co.
FROM (town): Great Falls, Mt.
AWARD DATE: 06-30-82
DATE WORK STARTED: 08-31-82
PROBABLE COMPLETION DATE: 06-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 11-15-82
PROJECT MANAGER: Larry A. Greufe
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, Mt.

GENERAL: One state man working part time on notes. No further work anticipated until next construction season.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLDV.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 31, 1982

PROJECT NO.: SMP 1399-81
PROJ. NAME: Crushing & Stockpiling
LENGTH: —
COUNTY: Roosevelt, Dawson, McCone Valley and Sheridan
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 2-1-82
% COMPLETE: 100%
% TIME USED: 95%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 8-3-82

CONTRACT AMOUNT: $322,275.00
CONTRACTOR: Wickens Brothers
FROM (town): Lewistown, Mt.
AWARD DATE: 1-9-82
DATE WORK STARTED: 3-12-82
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-1-82
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: V. Schauffele
NO. OF ENG. PERSONNEL EMPLOYED: — (C. Foster, DOE)

TELEPHONE: 365-5296
ADDRESS: Dept. of Hwys. Glendive, Mont.

GENERAL: Two man days were used making final check on notes and checking comparison sheets explanatory notes and p.t reports. Final estimate and supporting data being submitted to Helena on Jan 3, 1983. This is the final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLDV.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 21, 1982

PROJECT NO.: SMP 2899-82
PROJ. NAME: Crushing & Stockpiling
LENGTH: —
COUNTY: McCone Custer Garfield & Dawson
CONTRACT TIME: 109 W.D.
ORDER TO PROCEED DATE: Nov 19, 1982
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $354,875.00
CONTRACTOR: Prince Inc
FROM (town): Forsyth, Mt
AWARD DATE: 10-29-82
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 8-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Unassigned
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 365-5296
ADDRESS: Dept. OF Hwys
Glendive, Mont. 59330

GENERAL: No word has been recieved as to when the Contractor plans to begin Crushing operations.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLDV

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 31, 1982

PROJECT NO.: SMP 3699-82
PROJ. NAME: Crushing & Stockpiling
LENGTH: —
COUNTY: Blaine, Phillips & McLean
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: —
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: Unassigned
NO. OF ENG. PERSONNEL EMPLOYED: —

CONTRACT AMOUNT: $ 245,425.00
CONTRACTOR: FRANCIS MUGGLIE INC
FROM (town): Glasgow, Mt.
AWARD DATE: 10-29-82
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 8-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —
TELEPHONE: 365-5296
ADDRESS: Dept OF Hwys
Glendive, Mt.

GENERAL: No word has been recieved as to when the Contractor plans to begin Crushing operations.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 28, 1982

PROJECT NO.: F-26-1(1)3 DATE SURVEY AUTHORIZED: AUG. 21, 1981

PROJ. NAME: SIDNEY - NORTH DAKOTA LINE DATE WORK STARTED: SEPT. 2, 1981

LENGTH: 6 MILES GROUND CONTROL ESTIMATED COMPLETION DATE: DEC 1983

DATE SUBMITTED TO DISTRICT: DEC. 22, 1982

PROJECT MANAGER: ~ TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4 (2 MAN DAYS) % COMPLETE: VERTICAL & HORIZONTAL = 100% SECTION TIES ~30%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec 28, 1982

PROJECT NO.: RS 2415-1(1)6 DATE SURVEY AUTHORIZED: Nov 1982

PROJ. NAME: Jordan Northwest DATE WORK STARTED: 12/6/82

LENGTH: 22.2 ESTIMATED COMPLETION DATE: 100%

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Bernard Kelly TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 1 to 5 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

BILLINGS DISTRICT

DISTRICT: BILLINGS

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: DECEMBER 31, 1982

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 4-1 (2) 26 BRIDGER - FROMBERG	RECONSTRUCT	FINAL CHECK	24	50	7/15/83
F 23-1 (2) 2 MILES CITY SOUTH (No.SECT.	WIDEN. & OVERLAY -RURAL RECONSTRUCT - URBAN	FINAL CHECK	0	50	4/25/84
FR 28-2 (4) 70 U-2 RED LODGE - BOYD	WIDEN. & OVERLAY	FINAL CHECK	40	85	1/21/83
RS 302-1 (1) U-2 MOLT - RIMROCK RD. - EAST	RECONSTRUCT	PUBLIC HEARING	0	1	10/28/83
RS 308-1 (1) 4 RED LODGE - EAST	OVERLAY AND RECONSTRUCT	FINAL CHECK	256	60	4/29/83
RS 381-1 (1) 0 GOULDING CREEK ROAD	GRADE AND GRAVEL	FINAL PIH	136	29	7/15/83
RS 426-2 (1) 0 HANOVER ROAD	GRADE AND GRAVEL	PRE PIH	24	0	10/28/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

RECEIVED

1984

CONSTRUCTION BUREAU

CRM/BHB/sw/221D

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NO.: IR 90-8 (83) 385 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Reedpoint East DATE WORK STARTED: November 16, 1982

LENGTH: 11.2 miles ESTIMATED COMPLETION DATE: 1-15-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K.W. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 2 to 3 % COMPLETE: 85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NO.: IR 90-8 (96) 416 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Park City East & West DATE WORK STARTED: N/A

LENGTH: 17.0 miles ESTIMATED COMPLETION DATE: 2-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K.W. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NO.: IR 90-9 (61) 486 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Hardin West DATE WORK STARTED: N/a

LENGTH: 6.2 miles ESTIMATED COMPLETION DATE: 2-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K.W. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

1

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NO.: IR 94-2 (23) 50 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Hysham Hills DATE WORK STARTED: N/A

LENGTH: 10.0 miles ESTIMATED COMPLETION DATE: 2-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K.W. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-1-83

PROJECT NO.: DP 314-1(1)18 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Busby - South DATE WORK STARTED: Not Started

LENGTH: 14.4 Miles ESTIMATED COMPLETION DATE: 4-15-83

DATE SUBMITTED TO DISTRICT: 12-30-82

PROJECT MANAGER: Schaak TELEPHONE: 665-3666

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: RS 426-2(1)0 DATE SURVEY AUTHORIZED: 10/07/81

PROJ. NAME: Fergus Co. Line-East DATE WORK STARTED: 11/09/81

LENGTH: 3.8 miles ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: 12/28/82

PROJECT MANAGER: Charles W. Buck TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: none % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-82

PROJECT NO.: BR 9019(7) DATE SURVEY AUTHORIZED: 03-14-80

PROJ. NAME: Musselshell River Bridge DATE WORK STARTED: 06-23-80

LENGTH: 0.4 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 12-1-82

PROJECT MANAGER: Dale E DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-1-83

PROJECT NO.: _____ DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Bridge Inventory DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 12-27-82

PROJECT MANAGER: D.R. Taylor TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: _____

Inspected & inventoried bridges in ~~State~~ the Lewistown area.
Completed bridges in the Billings area of the District.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: RRS - 2(1)38 DATE SURVEY AUTHORIZED: 04/13/81

PROJ. NAME: RR Structure-South Moore DATE WORK STARTED: 09/11/81

LENGTH: 0.8 miles ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: 12/28/82

PROJECT MANAGER: Charles W. Buck TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: none % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: RRS 16-2(1)48 DATE SURVEY AUTHORIZED: 02/08/82

PROJ. NAME: RR West of Roundup DATE WORK STARTED: 07/26/82

LENGTH: N/A ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: 12/28/82

PROJECT MANAGER: Charles W. Buck TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: none % COMPLETE: 80%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NO.: IR 90-8 (94) 437 U-1
CONTRACT AMOUNT: $ 1,256,338.75
PROJ. NAME: Mossmain-Lockwood
CONTRACTOR: Meyers Construction Co.
LENGTH: 3.6 miles
FROM (town): Billings, Montana
COUNTY: Yellowstone
AWARD DATE: April 29, 1982
CONTRACT TIME: 100 working days
DATE WORK STARTED: July 19, 1982
ORDER TO PROCEED DATE: May 24, 1982
PROBABLE COMPLETION DATE: May 1, 1983
% COMPLETE: 88
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 87
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K.W. Hartman
TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: 424 Morey
Billings, Montana

GENERAL: Contractor has done no work on the project, he is presently on winter shut-down. Engineering personnell - one man has charged three man days to the project, working in the office on notes.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 3, 1983

PROJECT NO.: IR 90-8 (94) 437 U-2
PROJ. NAME: Mossmain-27th Street
LENGTH: 12.2 miles
COUNTY: Yellowstone
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: October 20, 1982
% COMPLETE: 1
% TIME USED: 0
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,368,810.63
CONTRACTOR: Empire Sand & Gravel Co., Inc.
FROM (town): Billings, Montana
AWARD DATE: September 24, 1982
DATE WORK STARTED: November 29, 1982
PROBABLE COMPLETION DATE: July 1, 1983
NO. DAYS WORKED PER WEEK: 3 and 4
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: L.J. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 252-4138
ADDRESS: 424 Morey
Billings, Montana

GENERAL: The contractor started crushing gravel on December 14, 1982 and worked three days during the week. He worked four eight hour shifts during the next week, and no more work will be done until after January 1, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: RTF 4-2(4) 50
PROJ. NAME: Laurel - South
LENGTH: 10.9 Miles
COUNTY: Carbon & Yellowstone
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 6/14/82
% COMPLETE: 23%
% TIME USED: 69%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,322,548.60
CONTRACTOR: Empire Sand & Gravel
FROM (town): Billings
AWARD DATE: May 21, 1982
DATE WORK STARTED: Aug. 2, 1982
PROBABLE COMPLETION DATE: 6/15/83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.M. Loran
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 248-3827
ADDRESS: Dept. of Highways
Billings, Montana

GENERAL: Project is shut down for the winter. Items & percentages of completion are as follows: Grading - 95%, Graveling - 95%, and Paving - 9%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-23-82

PROJECT NO.: F16-1(6)1
PROJ. NAME: EXPOSITION DRIVE
LENGTH: 0.5 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 49%
% TIME USED: 12%
NO. MEN EMPLOYED: 11
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 1,344,793.85
CONTRACTOR: EMPIRE SAND & GRAVEL CO, INC.
FROM (town): BILLINGS
AWARD DATE: 8-24-82
DATE WORK STARTED: 12-15-82
PROBABLE COMPLETION DATE: 8-1-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. BARICH
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 245-9802
ADDRESS: Dept. of Hwys.
Billings, Mont.

GENERAL: WORK CONSISTED of EMPIRE SAND & GRAVEL CO, INC. CRUSHING & STOCKPILING THE BASE COURSE 1½" GR SA MATERIAL. THE DRAINAGE SUB-CONTRACTOR, COP CONSTRUCTION WORKED SIX DAYS INSTALLING 24" STORM SEWER PIPE AND MANHOLES. ITEMS & PERCENTAGES of COMPLETION ARE AS FOLLOWS: SURFACING ITEMS 1% & DRAINAGE 19%.

THE UTILITY MOVES ARE 49% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-23-82

PROJECT NO.: F16-1(13)3
CONTRACT AMOUNT: $ 2,503,341.30
PROJ. NAME: WICKS LANE TO BENCH BLVD.
CONTRACTOR: EMPIRE SAND & GRAVEL CO., INC.
LENGTH: 1.2 MILES
FROM (town): BILLINGS
COUNTY: YELLOWSTONE
AWARD DATE: 1-8-82
CONTRACT TIME: 150 W.D.
DATE WORK STARTED: 2-26-82
ORDER TO PROCEED DATE: 4-16-82
PROBABLE COMPLETION DATE: 4-15-82
% COMPLETE: 98%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 80%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2-3
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: -
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: -
PROJECT MANAGER: R. BAKICH
TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: DEPT. of HWYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF THE ELECTRICAL SUB-CONTRACTOR, MIDLAND ELECTRIC, WORKING SEVEN DAYS INSTALLING LIGHT STANDARDS AND LOOP DETECTORS. ITEMS & PERCENTAGES of COMPLETION ARE AS FOLLOWS: ELECTRICAL 99%, SEEDING 0%, STRIPING 99% MISC. ITEMS 96% AND ALL OTHER ITEMS 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: FR 28-2(4)70 U-1
PROJ. NAME: Redlodge-Roberts Sec.
LENGTH: 12.1 Miles
COUNTY: Carbon
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: 9/14/82
% COMPLETE: 6%
% TIME USED: 22%
NO. MEN EMPLOYED: 28
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,782,258.66
CONTRACTOR: Peter Kiewit Sons Co.
FROM (town): Sheridan, Wyo.
AWARD DATE: 8/24/82
DATE WORK STARTED: 9/22/82
PROBABLE COMPLETION DATE: 7/15/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.M Loran
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 248-3827
ADDRESS: Dept of Highways
Billings, Montana

GENERAL: All grading & drainage work is shut down for the winter. Work this past reporting period consisted of the contractor crushing Plant Mix Bit, Grade B. Contractor began double-shifting crushing operations 12/15/82.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 8/gs

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: F57-2(4)21
PROJ. NAME: GEYSER - STANFORD
LENGTH: 12.7 MILES
COUNTY: JUDITH BASIN
CONTRACT TIME: 180 W.D.
ORDER TO PROCEED DATE: 5/21/81
% COMPLETE: 99
% TIME USED: 110
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,385,713.05
CONTRACTOR: REHBEIN CONTRACTING, INC.
FROM (town): BLAINS, MONTANA
AWARD DATE: 5/1/81
DATE WORK STARTED: 6/4/81
PROBABLE COMPLETION DATE: 2/1/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: PARK
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 538-8731
ADDRESS: DEPT. OF HIGHWAYS
LEWISTOWN, MONTANA

GENERAL: ALL MAJOR ITEMS ARE 100% COMPLETE. REST AREA RENOVATION REMAINS TO BE COMPLETED CONTRACTOR ADVISES THAT WORK WILL BEGIN THE 1ST PART OF JANUARY. THE PROJECT AS A WHOLE IS 99% COMPLETE WITH 110% OF THE CONTRACT TIME EXPENDED. ENGINEERING PERSONNEL ARE PRESENTLY ON ANNUAL LEAVE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings,

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 1, 1983

PROJECT NO.: F-92-1 (6) 530
PROJ. NAME: [redacted] Lodge Grass South
LENGTH: 11.0 Miles
COUNTY: Big Horn
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 5-20-82
% COMPLETE: 25
% TIME USED: 83
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 770,782.10
CONTRACTOR: Meyer Construction Company
FROM (town): Billings, Mt.
AWARD DATE: [redacted] 4-29-82
DATE WORK STARTED: 9-20-82
PROBABLE COMPLETION DATE: 5-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: R.Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 665-3666
ADDRESS: Dept. Of Highways
Hardin, Montana

GENERAL: No work was done on the project during the reporting period. Work on the project has been suspended for the winter. Items and percents complete are as follows: Agg. Surf. 40%, Plant Mix Surf. 30% Misc. 20%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-82

PROJECT NO.: M-1018(5) U2
PROJ. NAME: 4TH AVE. No. - BILLINGS
LENGTH: 0.663 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $786,265.00
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: NOV. 30, 1982
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 9-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: DC. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 245-2101
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: THERE WAS NO WORK ON THIS PROJECT THIS PERIOD. A SURVEY CREW HAS COMPLETED THE SLOPE STAKING, STAKING THE DROP INLETS AND MANHOLES AND SETTING THE RADIUS POINTS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-82

PROJECT NO.: M7106(5)&M7109(3) CONTRACT AMOUNT: $ 707,219.15

PROJ. NAME: Spring St. & 4th Ave. - Lewistown CONTRACTOR: William Bros. Const.

LENGTH: 0.2 Miles & 0.4 Miles FROM (town): Lewistown

COUNTY: Fergus AWARD DATE: 09-24-82

CONTRACT TIME: 75 W.D. DATE WORK STARTED: 10-13-82

ORDER TO PROCEED DATE: 10-18-82 PROBABLE COMPLETION DATE: 07-15-83

% COMPLETE: 31 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 27 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 5 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale E. DeVore TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: 6 ADDRESS: Box 491
Lewistown, Mont. 59457

GENERAL: The Contractor's operations has been minimal since Dec. 10th. Only minor cleanup operations have been in progress. The Contractor completely shut down Dec. 17th awaiting warmer weather. To date no work has been done on Spring Street. Work on 4th Ave. storm sewer truck line is 70% complete, however no work has been complete on the laterals. Storm sewer on the outfall line is 95% complete. Items & percent are as follows: Traffic Control - 18%; Trench Exc. - 80%; Drainage Pipes - 60%; Manholes - 73%. Adjust Water Mains 86%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/31/82

PROJECT NO.: RS 294-1(4)12
PROJ. NAME: Lennep-East & West
LENGTH: 4.7 miles
COUNTY: Meagher
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 05/20/82
% COMPLETE: 90%
% TIME USED: 52%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 607,710.50
CONTRACTOR: McIntyre Construction Co.
FROM (town): Great Falls, Mt.
AWARD DATE: 04/29/82
DATE WORK STARTED: 06/28/82
PROBABLE COMPLETION DATE: 7/15/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Charles W. Buck
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 538-8731
ADDRESS: P.O. Box
Lewistown, Mt. 59457

GENERAL: No work was accomplished during this reporting period. All major contract items are 100% complete with the exception of seal and cover which were deferred until 1983. Items & per centages of completion are as follows: Interim striping-white and interim striping-yellow paint makes this item 45% complete; Traffic control devices are 26% complete; Traffic control flagging remains 19% complete. Two engineering personnel were assigned to the project this reporting period checking final quantities and making summaries.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 1, 1983

PROJECT NO.: CT 314-1 (6) 33
PROJ. NAME: Busby-Kirby
LENGTH: 12.4 Miles
COUNTY: Big Horn
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 665-3666
ADDRESS: Dept. Of Highways
Hardin, Mt.

GENERAL: The project is scheduled to be let to contract on 2-24-83. Construction layout and staking is in progress. Slope staking was completed between stations 280/00 to 354/00. Right of Way line was ran left of stations 300/00 to the end of the project at station 654/11. Bench levels were ran and checked between stations 280/00 to 654/11.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-82

PROJECT NO.: RS 416-1(3)1
PROJ. NAME: BILLINGS-SOUTH
LENGTH: 8.1 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 100 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 92%
% TIME USED: 94%
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $2,484,106.60
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 2-4-82
DATE WORK STARTED: 3-10-82
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 245-2101
ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL: THE PROJECT IS UNDER A WINTER SHUTDOWN WITH NO WORK DONE THIS PERIOD. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC. 98%; GRADING - 98%; DRAINAGE - 96%; SURFACING - 92%; SEEDING - 100%; FENCE - 99%; SIGNING - 96%; ELECTRICAL - 100%; STRIPING - 43% AND GUARDRAIL - 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-82

PROJECT NO.: BR 9023(4)
PROJ. NAME: Judith River Bridge
LENGTH: 85' Bulb Tee Conc. Bridge
COUNTY: Judith Basin
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 07-20-82
% COMPLETE: 100
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-20-82

CONTRACT AMOUNT: $ 93,730.00
CONTRACTOR: TONCA CONSTRUCTION
FROM (town): Bozeman
AWARD DATE: 06-24-82
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-01-82

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale E. DeVore
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mont. 59457

GENERAL: All work is completed on this project. Completion inspection was made by C. W. Klimper, Supv. Dist. Const. Section November 1, 1982. The final estimate and supporting data was submitted to the Lewistown Area Office for checking, Dec. 23, 1982.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

Direct Participation
Federal Highway Administration
October 1, 1982

October 1, 1982

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
OM-AD 18(8)	Minuteman Missle Roads Choteau & Teton Counties	40.15	Crushed Aggregates Surfacing	96%	72% 11/30/82	Konitz Contracting Inc. $589,500.00
FH 19-1(1)	Bitterroot-Salmon	1.415	Grading, drainage Base & hot Bituminous Pavement	64%	100% Completed 10/26/82	Clark Brothers Contractors $1,351,495.00
B.P.A. 1(1)	Clark Fork River Bridge Near Gold Creek Powell County		2 Bridge Replacement and Approaches	107%	100% Completed 10/13/82	E.F. Matelich Const. Co. $641,229.75

JS/sb/214FF1